THE UNIVERSITY OF TEXAS SYSTEM OFFICE OF FACILITIES PLANNING and CONSTRUCTION

Nine Universities. Six Health Institutions. Unlimited Possibilities.

302-679 Bioengineering and Sciences Building

The University of Texas at Dallas

Executive Summary Report

Project Description

This project containing approximately 220,000 gross square feet will house instructional laboratories, faculty and teaching assistant offices, computational infrastructure, and research space. The purpose of the new Bioengineering and Sciences building will be primarily research. The building will be designed to focus on learning and research of the functions of the brain, the nervous system, the cell, the gene, and the disciplines of science and engineering as they relate to improvement of human functions and electronic sensing devices.

The building will bring together interdisciplinary groups of scientists and engineers from multiple fields in research facilities and teaching laboratories. The focus will be on innovation at the intersection of classic disciplines. The goal for this facility is to ensure dynamic interactions, continuous learning and ingenious discovery.



Project Information

Project Status:

Project Delivery Method:

CIP Project Type:

Gross and Assignable Square Feet:

"44 Initiative" Project:

Phase and Estimated % Complete:

OFPC RPM, SPM, PM, RCM, IM:

Architecture Firm: Construction Firm:

Active

Construction Manager at Risk

New

GSF: 222,651 ASF: 152,659

No

Design - 75%

Jerry Salcher, Tom Lund, Tom Lund, Vince Yauger, Robin Connolly

PSP/ZGF Beck Group

Project Budget

Construction Services:
Total Project Cost:

\$ 86,600,000 at \$ 388.95 / GSF \$ 108,000,000 at \$ 485.00 / GSF

Project Funding

Permanent University Fund Bonds \$ 77,250,000
Revenue Financing System Bonds \$ 26,750,000
Unexpended Plant Fund \$ 4,000,000

Project Schedule

 BOR/Chancellor DD Approval
 08/21/2013

 Issue NTP - Construction
 12/06/2013

 Achieve Substantial Completion
 10/01/2015

 Achieve Operational Occupancy
 12/02/2015

Project Remarks

- 1. Initial CMAR GMP submitted 11/06/13
- 2. 100% Early Work CDR1 package submitted 10/30/2013
- 3. CDR1 Early Works Package Joint Review 11/12/13
- 4. Submit Sealed Early Works Package for Construction 11/18/13
- 5. OFPC Approves GMP 11/22/13
- 6. OFPC Approves NTP for Construction 12/6/13.

Board Approvals

1. Received DD Approval, August 21, 2013.

Updated By and Date: Thomas Lund SPM 11/14/2013 Report Date: 11/19/2013