

302-710 Parking Structure Phase III
 The University of Texas at Dallas

Executive Summary Report

Project Description

This project will consist of two separate elements; a replacement surface parking lot will be constructed to provide approximately 410 spaces superseding the 260 spaces eliminated from existing parking lots to make way for the Bioengineering and Sciences Buildings; and an approximately 750 space precast concrete parking garage will be constructed on the north side of campus at the intersection of Loop Road and Rutford Avenue. Additionally, a police substation, administrative offices, retail outlets and an information center are also planned.



Project Information

Project Status:	Active
Project Delivery Method:	Competitive Sealed Proposals
CIP Project Type:	New
Gross and Assignable Square Feet:	GSF: 266,000 ASF: 0
"44 Initiative" Project:	No
Phase and Estimated % Complete:	Design - 30%
OFPC RPM, SPM, PM, RCM, IM:	Jerry Salcher, Tom Lund, Dayle Pettus, Dayle Pettus, n/a
Architecture Firm:	OMNIPLAN
Construction Firm:	TBD

Project Budget

Construction Services:	\$ 11,975,000	at \$ 45.02 / GSF
Total Project Cost:	\$ 15,000,000	at \$ 56.00 / GSF

Project Funding

Auxillary Enterprises Balances	\$ 2,500,000
Revenue Financing System Bonds	\$ 12,000,000
Unexpended Plant Fund	\$ 500,000

Project Schedule

BOR/Chancellor DD Approval	05/08/2013
Issue NTP - Construction	10/14/2013
Achieve Substantial Completion	08/08/2014
Achieve Operational Occupancy	09/08/2014

Project Remarks

Activities for the month on January included completion of Schematic Design, with the SD review meeting held on Jan. 14th. Design Development discussion continue with campus.

Board Approvals

Project Added to the CIP at the May 2012 Board Meeting.
 100% DD approval scheduled for May 2013 Board Meeting