THE UNIVERSITY of TEXAS SYSTEM OFFICE of FACILITIES PLANNING and CONSTRUCTION

Fourteen Institutions, Unlimited Possibilities.

302-766 Brain Performance Institute

The University of Texas at Dallas

Executive Summary Report

Project Description

This project involves construction of the national headquarters building for the Brain Performance Institute adjacent to the U. T. Dallas Center for Brain Health (CBH). The proposed plan is to build an innovative facility of approximately 67,500 gross square feet. The Brain Performance Institute was conceived by U. T. Dallas visionaries, leaders at the University's Center for Brain Health, cognitive neuroscience experts, research clinicians, and community advocates to address diminishing cognitive brainpower across the lifespan that affects every sector of society.



Turner

IT Dallas Brain Performance Institute

Print #1705025 Date: 05/02/ Lat/Lon: 32.824410 -96.8477 Order No. 602 Aerial Photography, Inc. 954-568-0

Report Date: 05/17/2018

Project Information

Project Status: Active

Project Delivery Method: Competitive Sealed Proposals

CIP Project Type: New

Gross and Assignable Square Feet: GSF: 61,925 ASF: 37,343

Phase and Estimated % Complete: Warranty - 75%

OFPC RPM, SPM, PM, RCM, IM: Lund, Lund, Smith, Smith, Connolly

Project Advocate(s): Dempsey
Architecture Firm: Page/

Construction Firm: Turner Construction

Project Budget

| Construction Services: | \$ 24,837,616 at \$ | 401 / GSF |
|------------------------|------------------------|-----------|
| Total Project Cost | \$ 31 000 000 at \$ | 501 / GSF |

Project Funding

| Gifts | \$ 13,559,400 |
|---------------------------------|------------------|
| Permanent University Fund Bonds | \$ 9,276,000 |
| Revenue Financing System Bonds | \$ 3,000,000 |
| Unexpended Plant Fund | \$ 5,164,600 |

Project Schedule

| BOR/Chancellor DD Approval | 02/12/2015 |
|--------------------------------|------------|
| Issue NTP - Construction | 11/16/2015 |
| Achieve Substantial Completion | 08/09/2017 |
| Achieve Operational Occupancy | 08/31/2017 |

Project Remarks

- 1) Punch list complete.
- 2) Change Order #17 has been executed
- 3) Final contractor pay application has been approved payment is pending.
- 4) Final completion acceptance achieved on February 5, 2018.
- 5) Warranty process is ongoing.

Board Approvals

- 1. BOR CIP Approval February 2013
- 2. BOR DD Approval February 2015