

302-905 Engineering Building

The University of Texas at Dallas

Executive Summary Report

Project Description

The Engineering Building will primarily house the Mechanical Engineering Department. This building will contain approximately 200,000 gross square feet with the majority of the square footage assigned as research labs and the remainder for instructional purposes, faculty offices, and student office and workspace. Research lab spaces are based on an average of 1,000 square feet per faculty member, who are estimated to receive approximately \$15.75 million in external research funding.



Project Information

Project Status:	Active
Project Delivery Method:	Construction Manager at Risk
CIP Project Type:	New
Gross and Assignable Square Feet:	GSF: 206,497 ASF: 128,028
Phase and Estimated % Complete:	Warranty - 100%
OFPC RPM, SPM, PM, RCM, IM:	Lund, Head, Head, Head, Connolly
Project Advocate(s):	Musselman
Architecture Firm:	SmithGroupJJR
Construction Firm:	The Beck Group

Project Budget

Construction Services:	\$ 87,356,504	at \$ 423 / GSF
Total Project Cost:	\$ 110,000,000	at \$ 533 / GSF

Project Funding

Gifts	\$ 10,000,000
Permanent University Fund Bonds	\$ 22,894,781
Revenue Financing System Bonds	\$ 7,105,219
Tuition Revenue Bonds	\$ 70,000,000

Project Schedule

BOR/Chancellor DD Approval	05/11/2016
Issue NTP - Construction	11/15/2016
Achieve Substantial Completion	08/02/2018
Achieve Operational Occupancy	08/20/2018

Project Remarks

Elevator E&O Claim Ongoing
Steam Vault ROCIP Claim Ongoing

One Year Warranty expiration on August 02, 2019
Substantial Completion achieved on February 20, 2019. (Elevators 1 & 4)
Operational Occupancy achieved on August 20, 2018
Substantial Completion achieved on August 02, 2018. (Less Elevators 1 & 4)

Board Approvals

BOR DD Approval: May 2016
BOR CIP Approval: August 2015