

302-906 Science Building

The University of Texas at Dallas

Executive Summary Report

Project Description

This project is a 175,000 square foot, multi-story building that would contain classrooms, laboratories, offices and support space primarily for mathematics and physics and the UTeach program. This Science Building will provide efficiently designed space to support the optimal productivity of the faculty and staff of UT Dallas, particularly in the Departments of Physics and of Mathematical Sciences as they carry out their teaching, advising, and research activities. The Science Building will accommodate growth for 1,750 additional students, 50 tenured and tenure-track faculty members, 20 senior lecturers, and additional research funding of \$7,500,000 per year.



Project Information

Project Status:	Active
Project Delivery Method:	Construction Manager at Risk
CIP Project Type:	New
Gross and Assignable Square Feet:	GSF: 175,000 ASF: 132,000
Phase and Estimated % Complete:	Design - 80%
OFPC RPM, SPM, PM, RCM, IM:	Lund, Head, Smith/Templin, Yauger, Connolly
Project Advocate(s):	Dean Bruce Novak
Architecture Firm:	Stantec
Construction Firm:	Linbeck

Project Budget

Construction Services:	\$ 80,814,500	at \$ 462 / GSF
Total Project Cost:	\$ 101,000,000	at \$ 577 / GSF

Project Funding

Gifts	\$ 10,000,000
Permanent University Fund Bonds	\$ 89,000,000
Revenue Financing System Bonds	\$ 2,000,000

Project Schedule

BOR/Chancellor DD Approval	08/10/2017
Issue NTP - Construction	04/16/2018
Achieve Substantial Completion	04/30/2020
Achieve Operational Occupancy	05/04/2020

Project Remarks

CIP Approval at the November 2016 BOR meeting. Increase in budget.
Linbeck posted the Utility Package for subcontractor bids 10/2/17
Brenda Smith is on a leave of absence. Howard Templin is the project manager during this time period.
Architect issued 75% CDs on schedule, 11/30/17
GMP Package #1 scheduled for issue on 1/12/18

Board Approvals

CIP Approval - November 2016
DD Approval - August 2017