

THE UNIVERSITY of TEXAS SYSTEM OFFICE of FACILITIES PLANNING and CONSTRUCTION

Nine Universities, Six Health Institutions, Unlimited Possibilities.

302-931 Parking Structure Phase IV (UTD)

The University of Texas at Dallas

Executive Summary Report

Project Description

This parking structure containing approximately 392,000 gross square feet will provide approximately 1,200 parking spaces in the center of campus. This five story, cast-in place, post-tensioned structure will accommodate parking for students, faculty and staff, as well as event parking.



UTD Parking Structure 4
Project 302-931

Print #160627696
Date: 06/27/16
Lat/Lon: 32.965287 -96.710833
Order No: 60218
Aerial Photography, Inc. 554-558-0884

Project Information

Project Status:	Active
Project Delivery Method:	Competitive Sealed Proposals
CIP Project Type:	New
Gross and Assignable Square Feet:	GSF: 392,000 ASF: 0
"44 Initiative: Project:	No
Phase and Estimated % Complete:	Construction - 81%
OFPC RPM, SPM, PM, RCM, IM:	Jerry Salcher, Tom Lund, Dayle Pettus, Dayle Pettus, Robin Connoly
Architecture Firm:	HKS
Construction Firm:	SpawGlass

Project Budget

Construction Services:	\$ 22,722,046 at \$ 58 / GSF
Total Project Cost:	\$ 28,050,000 at \$ 72 / GSF

Project Funding

Revenue Financing System Bonds	\$ 28,050,000
--------------------------------	---------------

Project Schedule

BOR/Chancellor DD Approval	05/13/2015
Issue NTP - Construction	09/17/2015
Achieve Substantial Completion	08/19/2016
Achieve Operational Occupancy	08/19/2016

Project Remarks

Activities for the month of June include topping out of the garage structure, opening of Drive A (Franklin Jenifer Drive) from Waterview to Drive H, and closing Drive H west of the parking structure to install data and electrical duct banks, storm drain, sewer, and water lines.

Board Approvals

CIP and DD approval on May 13, 2015