

Project Status Report as of February, 10, 2014

Project Manager	Project Name	Person Requesting	Project Phase	Date of Filing	Estimated Completion Date	Percent Phase Complete	Budget	Total Approved Budget	Cost Center
Argueta Nicolas	Building Stair/Entrance Rehabilitation/Upgrade	Unknown	Construction	11/4/2013	1/31/2014	90	\$ -	\$ -	0
Argueta Nicolas	Campus-wide Electrical Upgrade - Phase II	Unknown	Construction	9/1/2010	8/31/2013	98	\$ 214,244.00	\$ 226,658.00	42072048
Argueta Nicolas	Cart Path across Synergy	Unknown	CloseOut	1/1/1900	1/1/1900	0	\$ -	\$ 60,000.00	50030019
Argueta Nicolas	Dallas Callier Remote Parking Lot Upgrade	Unknown	Design	11/1/2011	12/31/2013	100	\$ -	\$ 6,978.00	50037000
Argueta Nicolas	Design and Construct Loop Road, Segments A, B, C & Parking Lot	Unknown	Construction	1/1/2012	11/30/2013	95	\$ 2,948,000.00	\$ 2,948,000.00	42074074
Argueta Nicolas	Emergency Call Box installations	Daniel Calhoun	Construction	1/1/1900	11/30/2013	100	\$ -	\$ -	0
Argueta Nicolas	Energy Plant, Gen-Set Replacement	Unknown	Construction	7/8/2013	12/31/2013	100	\$ 2,386.00	\$ 2,386.00	52030100
Argueta Nicolas	Fence/North Gate Repair	Unknown	Design	7/8/2013	12/31/2013	100	\$ -	\$ -	0
Argueta Nicolas	Fire Hydrants Relocation	Unknown	Construction	7/8/2013	8/30/2013	100	\$ 17,000.00	\$ 17,000.00	42072003
Argueta Nicolas	High Mast Light Relocation	Unknown	Design	1/1/2013	12/31/2013	100	\$ -	\$ 22,000.00	52030100
Argueta Nicolas	High Mast Light Relocation	Unknown	Design	1/1/2013	12/31/2013	100	\$ 22,410.00	\$ 22,410.00	42072102
Argueta Nicolas	HVAC Enclosure	Unknown	Concept	11/4/2013	12/31/2013	0	\$ -	\$ -	0
Argueta Nicolas	Install Dpt. Information Displays	Unknown	Design	11/4/2013	3/31/2014	50	\$ -	\$ -	0
Argueta Nicolas	Installation of SU Dining Hall outdoor freezer	Unknown	Construction	1/1/1900	1/1/1900	0	\$ -	\$ 11,633.00	58043001
Argueta Nicolas	Loop Rd, Segment "E" median/pole lights removal	Unknown	Construction	1/1/2013	8/15/2013	100	\$ 65,000.00	\$ 65,000.00	52072030
Argueta Nicolas	Loop Road Segments D & E	Unknown	Design	1/1/2012	3/30/2014	30	\$ -	\$ -	0
Argueta Nicolas	Mapleshade St Construction extension	Unknown	Construction	1/1/1900	1/1/1900	70	\$ -	\$ -	0
Argueta Nicolas	Relocate Mass Notification Siren Tower	Unknown	Construction	8/1/2012	8/31/2013	100	\$ 11,000.00	\$ 11,000.00	52072030
Argueta Nicolas	Residence Hall #4 Survey for Electrical Service	Unknown	Design	1/2/2013	1/31/2014	100	\$ -	\$ -	0
Argueta Nicolas	Richardson Callier Center West Parking Lot	Unknown	Design	11/4/2013	2/28/2014	90	\$ -	\$ 10,000.00	50043003
Argueta Nicolas	Sidewalk Construction	Unknown	CloseOut	1/1/1900	12/31/2013	100	\$ -	\$ -	0
Argueta Nicolas	Sidewalk from PS2 to ATC	Unknown	CloseOut	1/1/1900	1/1/1900	0	\$ -	\$ 6,933.00	42072003
Argueta Nicolas	SPN Center Access improvements	Unknown	Design	3/1/2013	12/31/2013	95	\$ -	\$ 3,500.00	50030013
Argueta Nicolas	Student Housing, Phase 1-4, Building 7, Structure Study	Unknown	Design	11/4/2013	2/28/2014	30	\$ -	\$ -	0
Argueta Nicolas	Student Union Freezer Installation	Unknown	Construction	7/8/2013	1/31/2014	50	\$ -	\$ -	0
Argueta Nicolas	Survey to install 150 card readers	Daniel Calhoun	Concept	5/1/2012	1/1/1900	0	\$ -	\$ -	0
Argueta Nicolas	Temporary Modular Building Installation	Unknown	Construction	11/4/2013	1/31/2014	70	\$ -	\$ 100,000.00	50039004
Argueta Nicolas	Upgrade Gen-Set from 125 to 300 KW	Unknown	CloseOut	9/1/2012	8/31/2013	100	\$ -	\$ -	52030100
Argueta Nicolas	WSTC Building Fire Protection System Upgrade	Unknown	Construction	2/1/2013	12/31/2013	100	\$ 130,000.00	\$ 130,000.00	52072041
Argueta Nicolas	WSTC Building Fire Protection System Upgrade	Unknown	Construction	2/1/2013	12/31/2013	100	\$ 1,000,000.00	\$ 5,400.00	42072048
Argueta Nicolas	WSTC Electrical Distribution Upgrade	Unknown	Design	1/1/1900	4/30/2013	100	\$ 200,000.00	\$ 200,000.00	52072032
Clayton Bron	ATC Custodial appliances and wastecans	Unknown	CloseOut	1/1/1900	1/1/1900	0	\$ -	\$ 19,830.00	42071025
Eicke George	Pigeon - Bird netting	Unknown	Construction	1/1/1900	1/1/1900	0	\$ 20,000.00	\$ 20,000.00	42072003
Fernandez Jose	Sidewalk Repairs	Unknown	Construction	1/1/1900	1/1/1900	0	\$ -	\$ -	42074056
Fitzgerald Brian	1st Floor Engineering Labs	Unknown	Design	4/1/2013	1/1/1900	15	\$ -	\$ -	0
Fitzgerald Brian	2nd Floor PI-Grad Offices	Unknown	Design	4/1/2013	4/15/2013	15	\$ -	\$ -	0

Project Status Report as of Feburary, 10, 2014

Project Manager	Project Name	Person Requesting	Project Phase	Date of Filing	Estimated Completion Date	Percent Complete	Budget	Total Approved Budget	Cost Center
Fitzgerald Brian	3.402 Acct and Financial Reporting	Unknown	Design	12/1/2012	11/15/2013	100	\$ -	\$ -	41030001
Fitzgerald Brian	4.614 Classrom Renovation	Unknown	Pre-Design	12/1/2012	1/1/1900	25	\$ -	\$ -	0
Fitzgerald Brian	Activities Building - Conference & Locker Room	Chris Gage	Pre-Design	1/1/1900	1/1/1900	0	\$ -	\$ -	0
Fitzgerald Brian	AD 2.208 - Human Resources Renovation	Unknown	CloseOut	9/1/2012	6/30/2013	98	\$ -	\$ 27,000.00	52072016
Fitzgerald Brian	AD 2.208 - Human Resources Renovation	Unknown	CloseOut	9/1/2012	6/30/2013	98	\$ 11,892.98	\$ 11,892.98	50030004
Fitzgerald Brian	AD2.204-BBS Lab Renovation	Unknown	Design	10/14/2013	4/1/2014	25	\$ -	\$ -	0
Fitzgerald Brian	Athletic Conference Room	Unknown	Unknown	1/1/1900	1/1/1900	0	\$ -	\$ -	0
Fitzgerald Brian	Athletic Field Maintenance Sheds	Unknown	CloseOut	1/1/2013	7/31/2013	99	\$ 2,948,000.00	\$ 125,000.00	42074074
Fitzgerald Brian	Auciello Lab / Auditing	Unknown	Design	4/1/2013	4/15/2014	25	\$ -	\$ -	0
Fitzgerald Brian	Baseball Field Backstop	Unknown	CloseOut	6/1/2012	6/1/2013	100	\$ -	\$ 790.00	61050013
Fitzgerald Brian	Baseball Field Backstop	Unknown	CloseOut	6/1/2012	6/1/2013	100	\$ -	\$ 35,000.00	61040009
Fitzgerald Brian	Baseball Field Backstop	Unknown	CloseOut	6/1/2012	6/1/2013	100	\$ 1,412.00	\$ 1,412.00	61040016
Fitzgerald Brian	Classroom Building Temp - ECS	Dr Wildenthal	Pre-Design	11/1/2014	7/15/2014	5	\$ -	\$ -	0
Fitzgerald Brian	Communications	Unknown	Unknown	1/1/1900	1/1/1900	0	\$ -	\$ -	50030019
Fitzgerald Brian	Design/Construct 10 Tennis Courts	Unknown	Construction	1/1/2012	8/31/2013	85	\$ 2,500,000.00	\$ 2,053,000.00	42071044
Fitzgerald Brian	Development & Alumni Relocation	Unknown	CloseOut	4/1/2013	8/31/2013	100	\$ 855,000.00	\$ 855,000.00	50030019
Fitzgerald Brian	Einstein Brothers Bagels	Unknown	Unknown	1/1/1900	1/1/1900	0	\$ -	\$ -	0
Fitzgerald Brian	Exterior Doors	Unknown	Design	12/1/2012	1/1/1900	5	\$ -	\$ -	0
Fitzgerald Brian	Field Storage Sheds	Unknown	Construction	11/1/2012	6/30/2013	95	\$ -	\$ 15,568.00	61050005
Fitzgerald Brian	Field Storage Sheds	Unknown	Construction	11/1/2012	6/30/2013	95	\$ -	\$ 31,000.00	61039006
Fitzgerald Brian	Flooring	Unknown	Design	3/1/2013	1/15/2014	15	\$ 180,000.00	\$ 180,000.00	52072023
Fitzgerald Brian	Geissman lab in ROC	Unknown	CloseOut	1/1/1900	1/1/1900	0	\$ -	\$ -	42072037
Fitzgerald Brian	Geosciences Rock Prep Lab Relocation	Unknown	Pre-Design	1/1/2013	1/1/1900	0	\$ -	\$ -	0
Fitzgerald Brian	GR 4.301	Unknown	Pre-Design	1/1/1900	1/1/1900	0	\$ -	\$ -	0
Fitzgerald Brian	HVAC	Unknown	Design	12/1/2012	1/15/2014	10	\$ -	\$ -	0
Fitzgerald Brian	JO-2.310: BBS Labs and Advising	Unknown	Design	1/1/1900	1/1/1900	0	\$ -	\$ -	52072057
Fitzgerald Brian	Jonsson Renovations	Unknown	Design	1/1/1900	1/1/1900	0	\$ -	\$ 500,000.00	52072057
Fitzgerald Brian	Roc	Unknown	Pre-Design	9/1/2012	1/1/2014	0	\$ -	\$ -	0
Fitzgerald Brian	SSB - Door Relocation	Matt Grief	CloseOut	2/1/2013	6/30/2013	100	\$ -	\$ -	0
Fitzgerald Brian	Stairwell	Provost	Design	12/1/2012	11/30/2013	0	\$ 75,000.00	\$ 75,000.00	52072022
Fitzgerald Brian	Student Union Addition Study	Unknown	Concept	2/1/2013	1/1/1900	100	\$ -	\$ -	0
Fitzgerald Brian	SU Additional RTU	Unknown	Construction	6/1/2012	7/31/2013	75	\$ 160,000.00	\$ 160,000.00	52074003
Fitzgerald Brian	Visual Arts Bldg Condition Assessment	Unknown	Concept	9/1/2013	9/11/2013	100	\$ 1,724.00	\$ 1,724.00	52039003
Fitzgerald Brian	Visual Arts Bldg Condition Assessment	Unknown	Concept	9/1/2013	9/11/2013	100	\$ 16,500.00	\$ 16,500.00	52072033
Junt Dorothea	Add sidewalk & lighting along Drive G	Unknown	CloseOut	2/1/2013	8/31/2013	100	\$ 50,000.00	\$ 5,500.00	42072113
Junt Dorothea	Parking Garage 1	Jay	Construction	1/1/1900	8/31/2013	0	\$ 15,090.05	\$ 15,090.05	42072113
Junt Dorothea	Sustainability projects	Unknown	Construction	6/1/2011	1/1/1900	0	\$ -	\$ -	52030018
Junt Dorothea	Sustainability projects	Unknown	Construction	6/1/2011	1/1/1900	0	\$ 60,000.00	\$ 60,000.00	42074066
Kinnard Kelly	Lab Fit-Out	Unknown	Design	3/1/2013	8/31/2013	0	\$ 40,000.00	\$ 40,000.00	52072028
Kinnard Kelly	Plaza Waterproofing	Unknown	Construction	3/1/2012	7/31/2013	0	\$ 150,000.00	\$ 150,000.00	52072025

Project Status Report as of February, 10, 2014

Project Manager	Project Name	Person Requesting	Project Phase	Date of Filing	Estimated Completion Date	Percent Phase Complete	Budget	Total Approved Budget	Cost Center
Kinnard Kelly	RHS card readers	Unknown	CloseOut	1/1/1900	1/1/1900	0	\$ -	\$ -	42072116
Kinnard Kelly	Rpr distilled H2O SLC teaching labs	Unknown	CloseOut	1/1/1900	1/1/1900	0	\$ 2,582.00	\$ 2,582.00	52074007
Lyles Steven	Hblitzelle Hall Steam System repairs	Unknown	CloseOut	1/1/1900	1/1/1900	0	\$ 1,034.00	\$ 1,034.00	52030016
Lyles Steven	Hblitzelle Hall Steam System repairs	Unknown	CloseOut	1/1/1900	1/1/1900	0	\$ 3,420.00	\$ 3,420.00	42071032
Lyles Steven	HVAC Replacement	Unknown	Construction	3/1/2011	3/31/2013	90	\$ 95,000.00	\$ 95,000.00	52072026
Lyles Steven	Roof Replacement	Unknown	Construction	5/1/2012	1/31/2014	0	\$ 900,000.00	\$ 900,000.00	52071002
Lyles Steven	Utility Tunnel CHW pipe insulation	Unknown	CloseOut	1/1/1900	1/1/1900	100	\$ -	\$ 8,695.00	42071027
Mcdowell Kevin	2.228 Server Room	Unknown	CloseOut	11/1/2011	1/1/1900	0	\$ 299,282.00	\$ 5,000.00	42072083
Mcdowell Kevin	2.602 Dark Room	Unknown	Pre-Design	3/1/2013	1/1/1900	0	\$ -	\$ -	0
Mcdowell Kevin	3rd Fl. West Corridor Improvements	Unknown	CloseOut	11/1/2012	1/1/1900	100	\$ 50,000.00	\$ 50,000.00	52072020
Mcdowell Kevin	3rd Floor, Addtl Fume Hood Study	Unknown	CloseOut	2/1/2013	6/30/2013	100	\$ -	\$ 7,200.00	50030013
Mcdowell Kevin	ATEC 3.414 Finish Out	Unknown	Design	1/1/1900	1/1/1900	0	\$ -	\$ -	0
Mcdowell Kevin	BE Nitrogen line	Dr Julia Chan	CloseOut	1/1/1900	10/31/2013	0	\$ 8,218.00	\$ 8,218.00	32231001
Mcdowell Kevin	BE, Rooms 2.412C-H - Membranes Lab for Chemistry Department	Dr. Ferarris	CloseOut	3/1/2011	4/30/2013	100	\$ -	\$ -	50030013
Mcdowell Kevin	BE, Rooms 2.412C-H - Membranes Lab for Chemistry Department	Dr. Ferarris	CloseOut	3/1/2011	4/30/2013	100	\$ 560,000.00	\$ 560,000.00	42072087
Mcdowell Kevin	Center for Advanced Energy Sys.	Unknown	Design	3/1/2013	12/31/2013	100	\$ -	\$ -	52072037
Mcdowell Kevin	CEP Utility Yard Upgrade	Unknown	Construction	1/1/1900	1/1/1900	0	\$ -	\$ -	52072052
Mcdowell Kevin	Dr. Malina Lab	Unknown	Construction	1/1/1900	1/1/1900	0	\$ -	\$ -	31071000
Mcdowell Kevin	Electrical System Assessment Study	Unknown	Unknown	1/1/2013	5/31/2013	100	\$ -	\$ -	52030100
Mcdowell Kevin	Founders 3rd floor restrooms	Unknown	Design	1/1/1900	1/1/1900	0	\$ 100,000.00	\$ 100,000.00	52072036
Mcdowell Kevin	Install 4 Fume Hoods for Dr. Novak	Unknown	CloseOut	6/1/2012	11/12/2013	100	\$ 75,000.00	\$ 150,000.00	52072009
Mcdowell Kevin	Install cooling tower blowdown meters	Unknown	CloseOut	1/1/2013	5/31/2013	100	\$ 35,213.00	\$ 35,713.00	52030019
Mcdowell Kevin	Lighting Upgrade Project	Unknown	CloseOut	1/1/2013	9/30/2013	100	\$ -	\$ 93,157.00	52030019
Mcdowell Kevin	Lot H & I Parking Lot Light Replacement Project	Unknown	Design	1/1/1900	1/1/1900	0	\$ -	\$ -	52030019
Mcdowell Kevin	Mass Spectrometer Exhaust	Steve Walters	CloseOut	1/1/1900	1/1/1900	100	\$ 2,555.00	\$ 2,555.00	42072085
Mcdowell Kevin	North Lab 1000Kva Electrical Infrastructure Upgrade	Unknown	Construction	1/1/2013	2/28/2014	10	\$ -	\$ -	0
Mcdowell Kevin	North Lab 1000Kva Electrical Infrastructure Upgrade	Unknown	Construction	1/1/2013	2/28/2014	10	\$ 125,400.00	\$ 125,400.00	52072037
Mcdowell Kevin	North Lab 1000Kva Electrical Infrastructure Upgrade	Unknown	Construction	1/1/2013	2/28/2014	10	\$ 1,607,671.00	\$ 1,607,671.00	52072059
Mcdowell Kevin	Novak Additional 4 Fume Hoods Install	Unknown	Construction	1/1/1900	1/1/1900	0	\$ -	\$ -	52072039
Mcdowell Kevin	Power Isolation from NL & NO	Unknown	CloseOut	8/1/2012	8/31/2013	100	\$ -	\$ 93,618.00	0
Mcdowell Kevin	Relocate large mass spectrometer in FO 3.618	Unknown	CloseOut	1/1/1900	1/1/1900	0	\$ -	\$ -	50039004
Mcdowell Kevin	Replace Cooling Towers cells 1 and 2	Unknown	CloseOut	10/1/2012	7/31/2013	100	\$ 500,000.00	\$ 770,866.00	52071001
Mcdowell Kevin	RHS Steam Replacement Project	Unknown	Design	1/1/2013	6/30/2013	0	\$ -	\$ -	61046010
Mcdowell Kevin	Room 3.526, Install X-Ray Facility	Unknown	CloseOut	3/1/2013	9/30/2013	100	\$ -	\$ -	0
Mcdowell Kevin	Room 3.526, Install X-Ray Facility	Unknown	CloseOut	3/1/2013	9/30/2013	100	\$ -	\$ -	52072035

Project Status Report as of February, 10, 2014

Project Manager	Project Name	Person Requesting	Project Phase	Date of Filing	Estimated Completion Date	Percent Phase Complete	Budget	Total Approved Budget	Cost Center
Mcdowell Kevin	Rutford Street Lights	Unknown	CloseOut	10/1/2013	11/2/2013	0	\$ -	\$ -	52030100
Mcdowell Kevin	SLC 1.202 Renovation	Duenes, Arnold	Pre-Design	1/1/1900	1/1/1900	0	\$ 25,000.00	\$ 25,000.00	52072048
Mcdowell Kevin	SUP Chiller 9 Installation	Unknown	Construction	1/1/1900	4/16/2014	10	\$ -	\$ -	42071051
Mcdowell Kevin	SUP Chiller 9 Installation	Unknown	Construction	1/1/1900	4/16/2014	10	\$ -	\$ -	52074014
Mcdowell Kevin	SUP Chiller 9 Installation	Unknown	Construction	1/1/1900	4/16/2014	10	\$ 6,445.00	\$ 6,445.00	42071027
Mcdowell Kevin	SUP Chiller 9 Installation	Unknown	Construction	1/1/1900	4/16/2014	10	\$ 335,620.00	\$ 335,620.00	42072109
Moore Michael	1st Floor - Phase 4 - Upgrades to Corridors and Offices Not Included in SOW for Restack Project	Unknown	Construction	5/1/2012	8/31/2012	100	\$ 1,250,000.00	\$ 1,250,000.00	42072036
Moore Michael	Bldg. J - Autism Center Expansion	Unknown	Construction	11/15/2012	8/1/2014	0	\$ 60,000.00	\$ 60,000.00	0
Moore Michael	Bldg. J - Autism Center Expansion	Unknown	Construction	11/15/2012	8/1/2014	0	\$ 150,338.00	\$ 1,750,000.00	35750040
Moore Michael	Callier Dallas Phase 6	Unknown	Design	1/13/2014	1/1/1900	0	\$ -	\$ -	0
Moore Michael	Callier Dallas remoteparking	Unknown	Design	1/1/1900	1/1/1900	0	\$ 8,100.00	\$ 8,100.00	52072051
Moore Michael	Callier phase 5	Unknown	Construction	9/26/2013	1/1/2014	95	\$ 141,000.00	\$ 141,000.00	35753008
Moore Michael	Lobby phase 3	Unknown	Construction	8/1/2012	1/31/2014	80	\$ 857,306.00	\$ 860,881.00	35753008
Moore Michael	Lobby phase 3	Unknown	Construction	8/1/2012	1/31/2014	80	\$ 1,250,000.00	\$ 1,250,000.00	42072036
Moore Michael	Planetarium feasibility study	Unknown	Concept	7/22/2013	1/31/2014	80	\$ 17,000.00	\$ 30,600.00	10051010
Moore Michael	Restack Renovation - Phase 1B and 2 Build-back	Unknown	CloseOut	8/1/2011	8/31/2012	100	\$ 1,250,000.00	\$ 1,250,000.00	42072036
Orme Jennifer	2nd Level North Entry - Design New Electronic Signage/Way Finder	Unknown	Pre-Design	9/1/2012	1/1/1900	0	\$ -	\$ -	0
Orme Jennifer	3.704 - Grad Student Carrels	Unknown	Construction	1/1/2013	8/31/2013	99	\$ 55,000.00	\$ 55,000.00	52072027
Orme Jennifer	Assist in adding doors to existng workstations in AD 3.218	Unknown	Pre-Design	6/19/2013	1/1/1900	0	\$ -	\$ -	0
Rachavong Supat	1.312 Development Suite; Add Cubicles & Conference Room	Unknown	CloseOut	10/1/2012	10/15/2013	0	\$ -	\$ -	0
Rachavong Supat	2.406 Cubicle Add.	Unknown	CloseOut	3/1/2013	5/31/2013	100	\$ -	\$ -	19030001
Rachavong Supat	2.408 Cubicle Add.	Darren Crone	CloseOut	3/1/2013	5/31/2013	99	\$ 30,834.00	\$ 30,834.00	12031019
Rachavong Supat	2nd Fl. Carpet Replacement PH 1 & 2	Unknown	CloseOut	2/1/2013	9/15/2013	95	\$ 200,000.00	\$ 200,000.00	52072024
Rachavong Supat	3rd Floor Carpet (Various Improvements)	Ellen Safley	CloseOut	12/17/2013	12/30/2013	0	\$ 200,000.00	\$ 61,191.00	52072024
Rachavong Supat	AD2.408E Budget Finance Conference Rm Addition	Dr. Terry Pankratz	Design	10/16/2013	12/13/2013	100	\$ -	\$ -	0
Rachavong Supat	Add Offices in Machine Shop Area	Arnold Duenes	CloseOut	8/1/2011	4/30/2013	100	\$ 595,060.00	\$ 595,060.00	42072098
Rachavong Supat	BE3.314 Revised Dr. Ahn	Steve Walters	Construction	2/6/2014	4/15/2014	0	\$ -	\$ -	52072019
Rachavong Supat	Berkner Roof Screen Installation	Rick	Construction	11/1/2011	1/2/2014	0	\$ 100,000.00	\$ 100,000.00	42072099
Rachavong Supat	Berkner Roof Screen Installation	Rick	Construction	11/1/2011	1/2/2014	0	\$ 150,000.00	\$ 300,000.00	52072018
Rachavong Supat	CN	Unknown	CloseOut	8/8/2013	8/16/2013	0	\$ -	\$ -	37031006
Rachavong Supat	Convert ATEC spaces to Physics spaces	Dean	Construction	12/1/2012	6/30/2013	80	\$ -	\$ -	42072059
Rachavong Supat	Dr.Lu's Micro Lab Renovation	Arnold Duenes	CloseOut	7/1/2013	8/31/2013	100	\$ 25,000.00	\$ 25,000.00	52072044
Rachavong Supat	ECSN 2.326 & 2.316 ME Lab Renovation	Tarun	CloseOut	2/1/2013	8/31/2013	100	\$ 65,000.00	\$ 65,000.00	52072044
Rachavong Supat	ECSN 2.804 & 2.808 Thermo Lab Phase 2	Tarun Basu	CloseOut	6/17/2013	9/27/2013	0	\$ -	\$ -	52072044
Rachavong Supat	ECSN2.308 Dr. Fahimi Dynamometer Lab	Dr. Fahimi	Pre-Design	1/1/1900	1/1/1900	0	\$ -	\$ -	0
Rachavong Supat	ECSS 2.103A Office Renovation	Norma Richardson	CloseOut	6/11/2013	8/23/2013	100	\$ -	\$ 5,369.00	37171003

Project Status Report as of February, 10, 2014

Project Manager	Project Name	Person Requesting	Project Phase	Date of Filing	Estimated Completion Date	Percent Phase Complete	Budget	Total Approved Budget	Cost Center
Rachavong Supat	ECSS 2.201 & 2.203 Classroom Alteration	Tarun Basu	Design	4/10/2012	6/6/2013	100	\$ 6,300.00	\$ 6,300.00	21028006
Rachavong Supat	ECSS 4.403 & 4.405 Demo 3 Offices into 2 Larger Offices	Unknown	CloseOut	6/1/2013	8/23/2013	100	\$ 20,325.00	\$ 20,325.00	37471005
Rachavong Supat	FA	Arnold	CloseOut	2/1/2013	8/15/2013	90	\$ 15,000.00	\$ 15,000.00	52072042
Rachavong Supat	Facilities Management Bldg. Expansion	Rick Dempsey	Design	2/6/2014	2/14/2013	95	\$ 23,900.00	\$ 47,800.00	52072053
Rachavong Supat	FN 2.3, 2.302 & 2.302C Renovation to SEEC	Thy Lam	CloseOut	2/6/2013	9/30/2013	100	\$ 12,328.00	\$ 12,328.00	10139002
Rachavong Supat	FN2.002 Elect/Data Addition	Thy Lam	Pre-Design	10/22/2013	11/8/2013	0	\$ -	\$ -	0
Rachavong Supat	HH2.406 Communication Engagement Suite Renovation	Raul Hinojosa	Pre-Design	10/18/2013	10/17/2013	0	\$ -	\$ -	0
Rachavong Supat	Install	Rick	CloseOut	1/1/2012	8/23/2013	98	\$ 160,000.00	\$ 162,246.00	52072015
Rachavong Supat	JO 4th Floor Balcony Conversion	Rick Dempsey	Construction	12/18/2013	1/24/2014	0	\$ 80,000.00	\$ 80,000.00	52072031
Rachavong Supat	JO, Rooms 3.528 and 3.530 - A&H Classroom Remodel	Beth Young	Design	8/8/2011	1/1/2014	0	\$ -	\$ -	0
Rachavong Supat	MC 1.401 - Student Success Center Alteration for New Pre-Entrance to Testing Ctr.	Unknown	CloseOut	3/1/2013	7/31/2013	100	\$ 14,768.00	\$ 14,768.00	21031006
Rachavong Supat	MC 2nd floor new student carrell furniture	Unknown	CloseOut	1/1/1900	1/1/1900	0	\$ 31,433.00	\$ 31,433.00	52072024
Rachavong Supat	MC 3.701 Add New Wall to Create 2 Offices	Unknown	CloseOut	7/1/2013	9/30/2013	0	\$ 3,806.00	\$ 3,806.00	21530002
Rachavong Supat	MC 3rd Floor ADA Restroom Renovation	Rick Dempsey	CloseOut	5/1/2013	8/31/2013	100	\$ 2,030.00	\$ 2,030.00	52072004
Rachavong Supat	MC 3rd Floor ADA Restroom Renovation	Rick Dempsey	CloseOut	5/1/2013	8/31/2013	100	\$ 50,000.00	\$ 50,000.00	52072005
Rachavong Supat	MC2.5 REUPHOLSTER CHAIRS	Unknown	Design	1/1/1900	1/1/1900	0	\$ -	\$ -	52072024
Rachavong Supat	NL ME Machine Shop Exterior Signage	Tarun	CloseOut	4/1/2013	6/30/2013	100	\$ 4,995.00	\$ 4,995.00	37031006
Rachavong Supat	Relocated OSB & OFPC	Unknown	Concept	1/1/1900	1/1/1900	0	\$ -	\$ 60,000.00	52074016
Rachavong Supat	Renovate Green Hall Lobby Lounge	Provost	Construction	1/1/2012	8/31/2013	65	\$ 250,000.00	\$ 250,000.00	52072021
Rachavong Supat	Room 2.108D, Provost Suite Office Remodel	Unknown	CloseOut	5/1/2013	7/31/2013	100	\$ 9,620.00	\$ 9,620.00	21030016
Rachavong Supat	Room 2.108D, Provost Suite Office Remodel	Unknown	CloseOut	5/1/2013	7/31/2013	100	\$ 10,000.00	\$ 10,000.00	52072045
Rachavong Supat	Room 2.208 - IR Server Room Relocation	David Nyuen	CloseOut	2/1/2012	4/30/2013	100	\$ 46,362.00	\$ 46,362.00	12031029
Rachavong Supat	Room 2.402, Auditorium Renovation	Arnold Duenes	CloseOut	2/1/2012	5/5/2012	100	\$ 50,000.00	\$ 50,000.00	42072093
Rachavong Supat	Room 3.214 Add Bookcase	Unknown	CloseOut	3/1/2013	4/30/2013	100	\$ 1,274.00	\$ 1,274.00	21631001
Rachavong Supat	Room 3.802 - Split into 2 Offices?	Nicole Smith	Construction	2/6/2014	3/31/2014	0	\$ -	\$ -	0
Rachavong Supat	Room 3.802 - Split into 2 Offices?	Nicole Smith	Construction	2/6/2014	3/31/2014	0	\$ -	\$ -	42072083
Rachavong Supat	Rooms 3.534 & 3.536 - Remove Wall & Reconfigure Classroom	Arnold Duenes	Design	5/1/2012	1/24/2014	99	\$ -	\$ -	0
Rachavong Supat	UT Desgin Studio and machine shop	Rod Wetterskog	Construction	4/1/2013	10/31/2013	1	\$ 2,035,000.00	\$ 2,035,000.00	50030019
Rachavong Supat	UTDesign Studio	Rod Wetterskog	CloseOut	10/1/2012	5/31/2013	100	\$ 14,500.00	\$ 14,500.00	37050030
Rachavong Supat	Vestibules Phase 1 - 1st Fl Walk-Off Mats	Unknown	CloseOut	1/1/2012	8/23/2013	85	\$ 299,282.00	\$ 13,812.00	42072083
Silber Jay	ATC Building signage	Unknown	CloseOut	1/1/1900	1/1/1900	0	\$ 5,479.00	\$ 5,479.00	42072003
Silber Jay	RH5 Signage	Unknown	Construction	12/1/2012	1/31/2013	95	\$ 1,300,000.00	\$ 1,300,000.00	52072013
Tomlinson Douglas	Flagpole adjustments Campbell entrance	Unknown	Construction	1/1/1900	1/1/1900	0	\$ 2,381.00	\$ 2,381.00	42073003
Tomlinson Douglas	Technical upgrades to Lecture Hall equipment	Unknown	Construction	1/1/1900	1/1/1900	0	\$ -	\$ 200,000.00	42072003
Tomlinson Douglas	Waterview Park apartment condition assessment	Unknown	Unknown	1/1/1900	1/1/1900	0	\$ 30,000.00	\$ 30,000.00	50030004

Project Status Report as of February, 10, 2014

Project Manager	Project Name	Person Requesting	Project Phase	Date of Filing	Estimated Completion Date	Percent Phase Complete	Budget	Total Approved Budget	Cost Center
-----------------	--------------	-------------------	---------------	----------------	---------------------------	------------------------	--------	-----------------------	-------------

Copyright (c) 2003 [University Of Texas At Dallas]. All rights reserved.  
Revised: 11/21/03