

302-764 Callier Richardson Expansion

The University of Texas at Dallas

Executive Summary Report

Project Description

This project will consist of construction of approximately 49,000 gross square feet (GSF) of a new addition to the existing Callier Center for Communication Disorders facility and 4,000 GSF of renovation to the existing building to accommodate the rapid student growth in the School of Behavioral and Brain Sciences. This building addition will house state-of-the-art clinical facilities to train the next generation of practitioners and researchers in speech language pathology, audiology, and early childhood disorders such as autism, as well as provide offices, laboratories, and classrooms for new faculty to meet the growing enrollment in the school.



Project Information

Project Status:	Active
Project Delivery Method:	Competitive Sealed Proposals
CIP Project Type:	Renovation & Expansion
Gross and Assignable Square Feet:	GSF: 53,037 ASF: 32,732
Phase and Estimated % Complete:	Warranty - 30%
OFPC RPM, SPM, PM, RCM, IM:	Salcher, Lund, Head, Head/Brandes/Yauger, Connolly
Project Advocate(s):	N/A
Architecture Firm:	SmithGroup JJR
Construction Firm:	SpawGlass

Project Budget

Construction Services:	\$	17,851,873	at \$	337 / GSF
Total Project Cost:	\$	22,650,000	at \$	427 / GSF

Project Funding

Gifts	\$	2,500,000
Permanent University Fund Bonds	\$	2,500,000
Revenue Financing System Bonds	\$	15,000,000
Unexpended Plant Fund	\$	2,650,000

Project Schedule

BOR/Chancellor DD Approval	08/21/2014
Issue NTP - Construction	03/23/2015
Achieve Substantial Completion	08/29/2016
Achieve Operational Occupancy	08/22/2016

Project Remarks

- ~Actual Building Exterior/Landscape/Hardscape Substantial Completion was achieved on 08/29/16.
- ~Actual Area B Substantial Completion was achieved on 08/22/16.
- ~Actual Area A Substantial Completion was achieved on 08/08/16.

Change Order work ongoing.
 Builders Risk claim settlement ongoing.

Board Approvals

BOR DD Approval: August 2014
 BOR TPC Increase: November 2014