

Project Excel Report

Building Code	Location	Project Name	Project Manager	Person Requesting	Project Phase	Estimated Completion Date	Total Approved Budget	Status of Project
AB	Locker Rooms adjacent to AD offices	Activities Building - Locker Room Renovations	Fitzgerald Brian	Chris Gage	Pre-Design	1/1/1900	\$0.00	Active
AB	Activity Center	Lighting Upgrade Project	Mcdowell Kevin	Unknown	CloseOut	9/30/2013	\$93,157.00	Complete
AS	South of SLC	Visual Arts Bldg Condition Assessment	Fitzgerald Brian	Unknown	Concept	9/11/2013	\$1,724.00	Complete
AS	South of SLC	Visual Arts Bldg Condition Assessment	Fitzgerald Brian	Unknown	Concept	9/11/2013	\$16,500.00	Complete
ATC	South East and West corner of the building	Fire Hydrants Relocation	Argueta Nicolas	Unknown	Construction	8/30/2013	\$17,000.00	Closed
ATEC	ATEC	Convert ATEC spaces to Physics spaces	Rachavong Supat	Dean	Pre-Design	6/30/2013	\$0.00	Active
ATEC	ATC Building throughout	ATC Custodial appliances and wastecans	Clayton Bron	Unknown	CloseOut	1/1/1900	\$19,830.00	Complete
ATEC	New ATC building exterior	Pigeon	Eicke George	Unknown	Construction	1/1/1900	\$20,000.00	Active
ATEC	University Main Campus	Upgrade Gen-Set from 125 to 300 KW	Argueta Nicolas	Unknown	Construction	8/31/2013	\$210,000.00	Active
BE	BE 2.412C	BE, Rooms 2.412C-H - Membranes Lab for Chemistry Department	Mcdowell Kevin	Dr. Ferarris	CloseOut	4/30/2013	\$0.00	Closed
BE	BE 2.412C	BE, Rooms 2.412C-H - Membranes Lab for Chemistry Department	Mcdowell Kevin	Dr. Ferarris	CloseOut	4/30/2013	\$560,000.00	Closed
BE	Berkner	Berkner	Rachavong Supat	Rick	Construction	1/2/2014	\$100,000.00	Active
BE	Berkner	Berkner	Rachavong Supat	Rick	Construction	1/2/2014	\$300,000.00	Active
BE	Berkners 3rd Level	BE3.314 Revised Dr. Ahn	Rachavong Supat	Steve Walters	Design	1/17/2014	\$0.00	On Hold
BE	Unknown	Mass Spectrometer Exhaust	Mcdowell Kevin	Steve Walters	Pre-Design	1/1/1900	\$2,555.00	Active
CBH	North Gate	Fence/North Gate	Argueta Nicolas	Unknown	Design	9/30/2013	\$0.00	Active
CD1	Callier Dallas Main Lobby and new vestibule	Lobby phase 3	Moore Michael	Unknown	Construction	1/31/2014	\$1,250,000.00	Active
CD1	Callier Dallas Main Lobby and new vestibule	Lobby phase 3	Moore Michael	Unknown	Construction	1/31/2014	\$860,881.00	Active
CD1	Callier Dallas Remote parking lot	Callier Dallas remoteparking	Moore Michael	Unknown	Design	1/1/1900	\$8,100.00	Active
CN	Clark	CN	Rachavong Supat	Unknown	CloseOut	8/16/2013	\$0.00	On Hold
ECSN	ECSN 2nd Level	Dr.Lu's Micro Lab Renovation	Rachavong Supat	Arnold Duenes	CloseOut	8/31/2013	\$25,000.00	Complete
ECSN	ECSN 2nd Level	ECSN 2.326 & 2.316 ME Lab Renovation	Rachavong Supat	Tarun	CloseOut	8/31/2013	\$65,000.00	Complete
ECSN	ECSN 2nd Level	ECSN 2.804 & 2.808 Thermo Lab Phase 2	Rachavong Supat	Tarun Basu	CloseOut	9/27/2013	\$0.00	Complete
ECSS	ECSS 2nd Level	ECSS 2.103A Office Renovation	Rachavong Supat	Norma Richardson	CloseOut	8/23/2013	\$5,369.00	Complete
ECSS	ECSS 2nd Level	ECSS 2.201 & 2.203 Classroom Alteration	Rachavong Supat	Tarun Basu	Design	6/6/2013	\$6,300.00	On Hold
ECSS	ECSS 4th Level	ECSS 4.403 & 4.405 Demo 3 Offices into 2 Larger Offices	Rachavong Supat	Unknown	CloseOut	8/23/2013	\$20,325.00	Complete
EP	Unknown	Install cooling tower blowdown meters	Mcdowell Kevin	Unknown	CloseOut	5/31/2013	\$35,713.00	Complete
EP	Central Energy Plant	Energy Plant, Gen-Set Replacement	Argueta Nicolas	Unknown	Construction	12/31/2013	\$2,386.00	Active

FA	3rd	FA	Rachavong Supat	Arnold	CloseOut	8/15/2013	\$15,000.00	Complete
FM	North East side of existing FM bldg & Custodial bldg.	Facilities Management Bldg. Expansion	Rachavong Supat	Rick Dempsey	Pre-Design	12/31/2013	\$0.00	Active
FN	Founders North 2nd Level	FN 2.3, 2.302 & 2.302C Renovation to SEEC	Rachavong Supat	Thy Lam	CloseOut	9/30/2013	\$12,328.00	Complete
FN	FN 2nd Level NW	FN2.002 Elect/Data Addition	Rachavong Supat	Thy Lam	Pre-Design	11/8/2013	\$0.00	Study
FO	Unknown	Install 4 Fume Hoods for Dr. Novak	Mcdowell Kevin	Unknown	Construction	11/12/2013	\$150,000.00	Active
FO	FO 3rd Floor	Founders 3rd floor restrooms	Mcdowell Kevin	Unknown	Design	1/1/1900	\$100,000.00	Active
FO	Unknown	Relocate large mass spectrometer in FO 3.618	Mcdowell Kevin	Unknown	Unknown	1/1/1900	\$0.00	Complete
GR	2nd Level @ Study Pit Area	Renovate	Rachavong Supat	Provost	Design	8/31/2013	\$250,000.00	Active
GR	Green Hall - West Side Stair	Stairwell	Fitzgerald Brian	Provost	Design	11/30/2013	\$75,000.00	Active
GR	Cecil	Install	Rachavong Supat	Rick	CloseOut	8/23/2013	\$162,246.00	Complete
GR	GR 1st Level	Vestibules Phase 1 - 1st Fl Walk-Off Mats	Rachavong Supat	Unknown	CloseOut	8/23/2013	\$13,812.00	Complete
GR	Near Elevator Bank - West Side	GR 4.301	Fitzgerald Brian	Unknown	Pre-Design	1/1/1900	\$0.00	Active
HH	Hoblizelle Hall Auditorium	Room 2.402, Auditorium Renovation	Rachavong Supat	Arnold Duenes	CloseOut	5/5/2012	\$50,000.00	Complete
HH	HH 2nd Floor S/W	HH2.406 Communication Engagement Suite Renovation	Rachavong Supat	Raul Hinojosa	Pre-Design	10/17/2013	\$0.00	On Hold
HH	Unknown	Hblitzelle Hall Steam System repairs	Lyles Steven	Unknown	CloseOut	1/1/1900	\$1,034.00	Complete
HH	Unknown	Hblitzelle Hall Steam System repairs	Lyles Steven	Unknown	CloseOut	1/1/1900	\$3,420.00	Complete
JO	3rd Floor N?E	Rooms 3.534 & 3.536 - Remove Wall & Reconfigure Classroom	Rachavong Supat	Arnold Duenes	Design	1/24/2014	\$0.00	
JO	Erik Jonsson 3rd Level	JO, Rooms 3.528 and 3.530 - A&H Classroom Remodel	Rachavong Supat	Beth Young	Design	1/1/2014	\$0.00	On Hold
JO	JO 2nd level in 2.208 area	Room 2.208 - IR Server Room Relocation	Rachavong Supat	David Nyuen	CloseOut	4/30/2013	\$46,362.00	Complete
JO	Unknown	Jonsson Renovations	Fitzgerald Brian	Unknown	Concept	1/1/1900	\$0.00	On Hold
JO	Jonsson - Multiple Floors	Flooring	Fitzgerald Brian	Unknown	Design	1/15/2014	\$180,000.00	Active
JO	Jonsson	4.614 Classrom Renovation	Fitzgerald Brian	Unknown	Pre-Design	1/1/1900	\$0.00	On Hold
MC	McDermott 2nd Level	2.408 Cubicle Add.	Rachavong Supat	Darren Crone	Construction	5/31/2013	\$30,834.00	Complete
MC	MC 3rd Level	3rd Floor Carpet (Various Improvements)	Rachavong Supat	Ellen Safley	Design	10/31/2013	\$61,191.00	On Hold
MC	MC 3rd level	MC 3rd Floor ADA Restroom Renovation	Rachavong Supat	Rick Dempsey	CloseOut	8/31/2013	\$2,030.00	Complete
MC	MC 3rd level	MC 3rd Floor ADA Restroom Renovation	Rachavong Supat	Rick Dempsey	CloseOut	8/31/2013	\$50,000.00	Complete
MC	MC 2.5 Area south	2nd Fl. Carpet Replacement PH 1 & 2	Rachavong Supat	Unknown	CloseOut	9/15/2013	\$200,000.00	Complete
MC	MC 2nd floor	MC 2nd floor new student carrell furniture	Rachavong Supat	Unknown	CloseOut	1/1/1900	\$31,433.00	Complete
MC	MC 2nd Level	2.406 Cubicle Add.	Rachavong Supat	Unknown	CloseOut	5/31/2013	\$0.00	Closed
MC	MC 3rd Level	MC 3.701 Add New Wall to Create 2 Offices	Rachavong Supat	Unknown	CloseOut	9/30/2013	\$3,806.00	Closed
MC	MC Basement	1.312 Development Suite; Add Cubicles & Conference Room	Rachavong Supat	Unknown	CloseOut	10/15/2013	\$0.00	Closed

MC	McDermott basement	MC 1.401 - Student Success Center Alteration for New Pre-Entrance to Testing Ctr.	Rachavong Supat	Unknown	CloseOut	7/31/2013	\$14,768.00	Complete
MP	2nd Floor N/E	AD2.408E Budget Finance Conference Rm Addition	Rachavong Supat	Dr. Terry Pankratz	Design	12/13/2013	\$0.00	Active
MP	HR spaces in Admin	AD 2.208 - Human Resources Renovation	Fitzgerald Brian	Unknown	CloseOut	6/30/2013	\$11,892.98	Active
MP	HR spaces in Admin	AD 2.208 - Human Resources Renovation	Fitzgerald Brian	Unknown	CloseOut	6/30/2013	\$27,000.00	Active
MP	AD Finance	3.402 Acct and Financial Reporting	Fitzgerald Brian	Unknown	Design	11/15/2013	\$0.00	Active
MP	NW Corner of AD	AD2.204-BBS Lab Renovation	Fitzgerald Brian	Unknown	Pre-Design	4/1/2014	\$0.00	Active
NL	North Lab Building East Side	Add Offices in Machine Shop Area	Rachavong Supat	Arnold Duenes	CloseOut	4/30/2013	\$595,060.00	Complete
NL	NL East Canopy	NL ME Machine Shop Exterior Signage	Rachavong Supat	Tarun	CloseOut	6/30/2013	\$4,995.00	Complete
NL	North Lab / North Office	Center for Advanced Energy Sys. & Dr. Voit	Mcdowell Kevin	Unknown	Design	12/31/2013	\$0.00	Active
NL	North Lab / North Office	Center for Advanced Energy Sys. & Dr. Voit	Mcdowell Kevin	Unknown	Design	12/31/2013	\$0.00	Active
PRS	Service Compound	Relocated OSB & OFPC	Rachavong Supat	Unknown	Concept	1/1/1900	\$0.00	Study
ROC	Unknown	Geissman lab in ROC	Fitzgerald Brian	Unknown	CloseOut	1/1/1900	\$0.00	Complete
ROC	Unknown	HVAC	Fitzgerald Brian	Unknown	Design	1/15/2014	\$0.00	On Hold
ROC	ROC Lobby	Roc	Fitzgerald Brian	Unknown	Pre-Design	1/1/2014	\$0.00	On Hold
ROC	West Side of ROC	Rock	Fitzgerald Brian	Unknown	Pre-Design	1/1/1900	\$0.00	On Hold
SLC	SLC	SLC 1.202 Renovation	Mcdowell Kevin	Duenes, Arnold	Pre-Design	1/1/1900	\$25,000.00	Active
SLC	SLC teaching labs	Rpr distilled H2O SLC teaching labs	Kinnard Kelly	Unknown	CloseOut	1/1/1900	\$2,582.00	Complete
SPN	3000 Waterview	Development & Alumni Relocation	Fitzgerald Brian	Unknown	CloseOut	8/31/2013	\$855,000.00	Complete
SPN	Unknown	1st Floor Engineering Labs	Fitzgerald Brian	Unknown	Design	1/1/1900	\$0.00	On Hold
SPN	Unknown	2nd Floor PI-Grad Offices	Fitzgerald Brian	Unknown	Design	4/15/2013	\$0.00	Active
SPN	Second Floor of SPN - East Side	Auciello Lab / Auditing	Fitzgerald Brian	Unknown	Design	4/15/2014	\$0.00	Active
SSB	SSB	SSB - Door Relocation	Fitzgerald Brian	Matt Grief	CloseOut	6/30/2013	\$0.00	Complete
SU	Unknown	Student Union Addition Study	Fitzgerald Brian	Unknown	Concept	1/1/1900	\$0.00	Complete
SU	Between the Cafeteria and the Galaxy Rooms, West side	Student Union Freezer Installation	Argueta Nicolas	Unknown	Concept	12/31/2013	\$0.00	Active
SU	Comet Lounge	SU Additional RTU	Fitzgerald Brian	Unknown	Construction	7/31/2013	\$160,000.00	Complete
SU	Unknown	Exterior Doors	Fitzgerald Brian	Unknown	Design	1/1/1900	\$0.00	Active
WSTC	WSTC 2nd Floor	UTDesign Studio	Rachavong Supat	Rod Wetterskog	CloseOut	5/31/2013	\$14,500.00	Closed
WSTC	WSTC. primarily high bay area and elev room	WSTC Fire Protection System	Argueta Nicolas	Unknown	Construction	6/30/2013	\$130,000.00	Active
WSTC	WSTC. primarily high bay area and elev room	WSTC Fire Protection System	Argueta Nicolas	Unknown	Construction	6/30/2013	\$5,400.00	Active
WSTC	WSTC Loading doc/elect room	WSTC Electrical distribution upgrade	Argueta Nicolas	Unknown	Design	1/1/1900	\$200,000.00	Active

WV03	Waterview Park Apts Phases I - IV	Waterview Park apartment condition assessment	Tomlinson Douglas	Unknown	Unknown	1/1/1900	\$30,000.00	Complete
Unknown	University Main Campus	Survey to install 150 card readers	Argueta Nicolas	Daniel Calhoun	Concept	1/1/1900	\$0.00	On Hold
Unknown	West of HH	Classroom Building Temp - ECS	Fitzgerald Brian	Dr Wildenthal	Pre-Design	7/15/2014	\$0.00	Active
Unknown	Unknown	Parking Garage 1	Junt Dorothea	Jay	Construction	8/31/2013	\$15,090.05	Active
Unknown	3rd Floor N/E	Room 3.802 - Split into 2 Offices?	Rachavong Supat	Nicole Smith	Design	1/1/1900	\$0.00	On Hold
Unknown	JO 4th Floor Balcony east of Corr. 4.6	JO 4th Floor Balcony Conversion	Rachavong Supat	Rick Dempsey	Design	1/3/2014	\$80,000.00	Active
Unknown	SPN Center 1st Level	UT Desgin Studio and machine shop	Rachavong Supat	Rod Wetterskog	Construction	10/31/2013	\$2,035,000.00	Active
Unknown	Unknown	2.228 Server Room	Mcdowell Kevin	Unknown	CloseOut	1/1/1900	\$5,000.00	Complete
Unknown	Unknown	Restack Renovation - Phase 1B and 2 Build-back	Moore Michael	Unknown	CloseOut	8/31/2012	\$1,250,000.00	Complete
Unknown	Unknown	Room 2.108D, Provost Suite Office Remodel	Rachavong Supat	Unknown	CloseOut	7/31/2013	\$10,000.00	
Unknown	Unknown	Room 2.108D, Provost Suite Office Remodel	Rachavong Supat	Unknown	CloseOut	7/31/2013	\$9,620.00	
Unknown	Unknown	Room 3.214 Add Bookcase	Rachavong Supat	Unknown	CloseOut	4/30/2013	\$1,274.00	
Unknown	Baseball Field	Baseball Field Backstop	Fitzgerald Brian	Unknown	CloseOut	6/1/2013	\$35,000.00	Complete
Unknown	Lot U	Athletic Field Maintenance Sheds	Fitzgerald Brian	Unknown	CloseOut	7/31/2013	\$125,000.00	Complete
Unknown	Unknown	Planetarium feasibility study	Moore Michael	Unknown	Concept	1/15/2014	\$17,000.00	Active
Unknown	Unknown	1st Floor - Phase 4 - Upgrades to Corridors and Offices Not Included in SOW for Restack Project	Moore Michael	Unknown	Construction	8/31/2012	\$1,250,000.00	
Unknown	Unknown	3.704 - Grad Student Carrels	Orme Jennifer	Unknown	Construction	8/31/2013	\$55,000.00	
Unknown	Unknown	High Mast Light Relocation from AD to FM area	Argueta Nicolas	Unknown	Construction	8/31/2013	\$22,410.00	On Hold
Unknown	Unknown	HVAC Replacement	Lyles Steven	Unknown	Construction	3/31/2013	\$95,000.00	
Unknown	Unknown	Plaza Waterproofing	Kinnard Kelly	Unknown	Construction	7/31/2013	\$150,000.00	
Unknown	Unknown	Power Increase Isolation from NL & NO	Mcdowell Kevin	Unknown	Construction	8/31/2013	\$93,618.00	
Unknown	Unknown	Replace Cooling Towers cells 1 and 2	Mcdowell Kevin	Unknown	Construction	7/31/2013	\$770,866.00	
Unknown	Unknown	RH5 Signage	Silber Jay	Unknown	Construction	1/31/2013	\$1,300,000.00	
Unknown	Unknown	Roof Replacement	Lyles Steven	Unknown	Construction	1/31/2014	\$900,000.00	
Unknown	Unknown	Room 3.526, Install X-Ray Facility	Mcdowell Kevin	Unknown	Construction	9/30/2013	\$0.00	Active
Unknown	Unknown	Room 3.526, Install X-Ray Facility	Mcdowell Kevin	Unknown	Construction	9/30/2013	\$0.00	Active
Unknown	BTW Baseball/Softball Field. & @ Main Soccer	Field Storage Sheds	Fitzgerald Brian	Unknown	Construction	6/30/2013	\$31,000.00	Complete
Unknown	Callier Dallas	Callier phase 5	Moore Michael	Unknown	Construction	1/1/2014	\$141,000.00	Active
Unknown	Campbell Road main entrance	Flagpole adjustments Campbell entrance	Tomlinson Douglas	Unknown	Construction	1/1/1900	\$2,381.00	Active

Unknown	Dallas Callier Center: 1966 Inwood Rd, Dallas	Campus-wide Electrical Upgrade - Phase II	Argueta Nicolas	Unknown	Construction	8/31/2013	\$226,658.00	Complete
Unknown	id=txtBuildingLoc	Sustainability projects	Junt Dorothea	Unknown	Construction	1/1/1900	\$0.00	Active
Unknown	id=txtBuildingLoc	Sustainability projects	Junt Dorothea	Unknown	Construction	1/1/1900	\$60,000.00	Active
Unknown	Loop Rd., between Rutford Rd & Cottonwood Creek	Loop Rd, Segment "C" median/pole lights removal	Argueta Nicolas	Unknown	Construction	8/15/2013	\$65,000.00	Complete
Unknown	New tennis courts south of Lot J	Design/Construct 10 Tennis Courts	Fitzgerald Brian	Unknown	Construction	8/31/2013	\$2,053,000.00	Active
Unknown	Southwest corner of the University main campus	Design and Construct Loop Road, Segments A, B, C & Parking Lot	Argueta Nicolas	Unknown	Construction	8/24/2013	\$2,948,000.00	Active
Unknown	University main campus	Relocate Mass Notification Siren Tower	Argueta Nicolas	Unknown	Construction	8/31/2013	\$11,000.00	Active
Unknown	VARious	Sidewalk Repairs	Fernandez Jose	Unknown	Construction	1/1/1900	\$0.00	Active
Unknown	Unknown	1000Kva Electrical Infrastructure Upgrade	Mcdowell Kevin	Unknown	Design	10/31/2013	\$0.00	
Unknown	Unknown	Add sidewalk & lighting along Drive G	Junt Dorothea	Unknown	Design	8/31/2013	\$5,500.00	
Unknown	Unknown	Additional Power in Building	Argueta Nicolas	Unknown	Design	12/31/2013	\$10,050.00	
Unknown	Unknown	Hot Water & Steam Augmentation Study	Mcdowell Kevin	Unknown	Design	6/30/2013	\$0.00	
Unknown	Unknown	Lab Fit-Out	Kinnard Kelly	Unknown	Design	8/31/2013	\$40,000.00	
Unknown	1966 Inwood Rd., Dallas, Texas 75235	Dallas Callier Remote Parking Lot Upgrade	Argueta Nicolas	Unknown	Design	12/31/2013	\$6,978.00	Active
Unknown	3000 Synergy Park Blvd, Richardson, TX 75080	SPN Center Access improvements	Argueta Nicolas	Unknown	Design	12/31/2013	\$3,500.00	Active
Unknown	Callier Dallas	Bldg. J - Autism Center Expansion	Moore Michael	Unknown	Design	8/1/2014	\$0.00	Active
Unknown	Callier Dallas	Bldg. J - Autism Center Expansion	Moore Michael	Unknown	Design	8/1/2014	\$60,000.00	Active
Unknown	Power from North of Synergy Park Blvd along Waterview Pkwy East side to the RH#4	Residence Hall #4 Survey for Electrical Service	Argueta Nicolas	Unknown	Design	1/31/2014	\$0.00	Active
Unknown	University Main Campus	Loop Road Segments D & E	Argueta Nicolas	Unknown	Design	4/30/2013	\$0.00	Active
Unknown	Unknown	2.602 Dark Room	Mcdowell Kevin	Unknown	Pre-Design	1/1/1900	\$0.00	
Unknown	Unknown	2nd Level North Entry - Design New Electronic Signage/Way Finder	Orme Jennifer	Unknown	Pre-Design	1/1/1900	\$0.00	
Unknown	Unknown	3rd Fl. West Corridor Improvements	Mcdowell Kevin	Unknown	Pre-Design	1/1/1900	\$50,000.00	
Unknown	Unknown	Assist in adding doors to existng workstations in AD 3.218	Orme Jennifer	Unknown	Pre-Design	1/1/1900	\$0.00	
Unknown	Unknown	3rd Floor, Addtl Fume Hood Study	Mcdowell Kevin	Unknown	Unknown	6/30/2013	\$7,200.00	
Unknown	Unknown	Electrical System Assessment Study	Mcdowell Kevin	Unknown	Unknown	5/31/2013	\$60,450.00	