

**Project Status Report**  
as of  
**7/15/14**

Building Code	Project Name	Client User Department	Project Phase	Date of Filing	Project Estimated Completion Date	Percent Project Complete	Total Project Cost Estimate	Total Approved Budget
AB	Athletic Conference Room	Athletics	Design	10/15/2013	10/15/2014	0%	\$ 234,673.00	\$ 240,000.00
AB	Baseball Dugout Replacements	Athletics	Concept	6/26/2014	12/31/2014	0%	\$ -	\$ -
AB	Baseball Hitting Facility	Athletics	Concept	6/27/2014	1/1/2015	0%	\$ -	\$ -
AB	Baseball Pressbox & Concessions	Athletics	Concept	6/28/2014	1/2/2015	0%	\$ -	\$ -
AD	AD2.204-BBS Lab Renovation	Behavioral & Brain Sciences	Close-Out	10/14/2013	6/30/2014	100%	\$ 150,000.00	\$ 150,000.00
ATC	Technical upgrades to Lecture Hall equipment	Arts & Humanities Program	Construction	11/11/2013	12/31/2014	50%	\$ 200,000.00	\$ 200,000.00
ATC	Institute of Art History	Arts & Humanities Program	Concept	6/15/2014	6/15/2015	1%	\$ 1,500,000.00	\$ 1,500,000.00
BE	BE3.314 Revised Dr. Ahn	Natural Science/Math	Close-Out	2/6/2014	7/18/2014	99%	\$ 80,000.00	\$ 80,000.00
Campus	Bridge Installation	Student Affairs	Concept	5/1/2014	12/31/2014	0%	\$ -	\$ -
Campus	Campus Fountains - Main Mall	Facilities Management	Design	6/3/2014	8/31/2014	30%	\$ 17,000.00	\$ 17,000.00
Campus	Floyd Rd. Trees	Facilities Management	Construction	3/10/2014	8/31/2014	0%	\$ 85,000.00	\$ 85,000.00
Campus	FY 14 LEER Energy projects	Facilities Management	Construction	9/30/2014	12/31/2014	0%	\$ 300,000.00	\$ 300,000.00
Campus	Loop Road Segments D	Office of Administration	Design	1/1/2012	8/31/2015	10%	\$ -	\$ -
Campus	Parking Lot "J" Extension	Office of Administration	Construction	4/1/2014	8/8/2014	70%	\$ 186,000.00	\$ 186,000.00
Campus	Parking Lot T Extension	Office of Administration	Construction	1/1/2014	8/14/2014	35%	\$ 1,150,000.00	\$ 1,150,000.00
Campus	Various Ongoing Sustainability Projects	Facilities Management	Design	6/1/2011	12/31/2015	20%	\$ -	\$ 60,000.00
CB	Temporary Modular Buildings	Mechanical Engineering	Construction	11/30/2013	8/1/2014	85%	\$ 3,880,000.00	\$ 3,880,000.00
CBH	CBH - Structural Slab Crack Investigation	Facilities Management	Pre-Design	7/10/2014	7/31/2014	50%	\$ 1,000.00	\$ 1,000.00
CD	Callier Dallas Phase 6	Career Center	On Hold	1/13/2014	12/31/2015	0%	\$ 107,000.00	\$ -
CD	Callier Dallas Signage	Callier Center Communication	Construction	1/31/2014	8/30/2014	50%	\$ 25,000.00	\$ 25,000.00
CD1	Dallas Callier Remote Parking	Callier Center Communication	Construction	12/1/2012	9/30/2014	10%	\$ 210,000.00	\$ 8,100.00
CD1	Lobby Phase 3	Callier Center Communication	Construction	8/1/2012	9/1/2014	95%	\$ 1,250,000.00	\$ 1,250,000.00
CD2	Bldg. J - Autism Center Expansion	Callier Center Communication	Construction	11/15/2012	10/1/2014	25%	\$ 1,750,000.00	\$ 1,750,000.00
ECSN	ECSN2.308 Dr. Fahimi Dynamometer Lab	Engineering & Computer Science	Construction	11/8/2013	8/31/2014	30%	\$ 76,513.00	\$ 85,000.00
ECSS	ECSS Elevator Upgrades	Engineering & Computer Science	Construction	12/1/2013	8/31/2014	25%	\$ 130,000.00	\$ 130,000.00
ECSS	Classroom to Computer Lab	Engineering & Computer Science	Concept	7/7/2014	12/31/2014	0%	\$ -	\$ -
EP	CEP Utility Yard Updrade	Facilities Management	Construction	11/15/2013	9/15/2014	60%	\$ 2,500,000.00	\$ 2,500,000.00
FM	Facilities Management Bldg. Expansion	Facilities Management	Construction	2/6/2014	10/10/2014	35%	\$ 510,783.00	\$ 600,000.00
FO	FO Classroom to Office Conversion - 2.410 & 2.604	Mathematical Sciences	Construction	12/11/2013	8/8/2014	60%	\$ 430,000.00	\$ 430,000.00
FO	FO-JO-AD-GR Student Collaboration Areas	Academic Affairs & Provost	Design	12/15/2013	8/31/2014	10%	\$ 325,000.00	\$ 325,000.00
FO	Founders 3rd floor restrooms	Facilities Management	Construction	4/15/2014	11/10/2014	20%	\$ 385,000.00	\$ 385,000.00
GR	GR3.104 Dean Suite Design	Economic Political & Policy Sciences	Construction	1/24/2014	9/15/2014	25%	\$ 598,988.00	\$ 600,000.00
HH	HH 2.3 VESTIBULES ADDITION	Facilities Management	On Hold	3/5/2014	12/31/2015	0%	\$ 424,531.00	\$ -
JO	JO 2.310: BBS Labs and Advising Offices	Behavioral & Brain Sciences	Construction	9/1/2013	8/15/2014	50%	\$ 620,000.00	\$ 620,000.00
MC	Auditorium 2.410 Lighting Upgrade	Provost Instructional	Construction	2/4/2014	8/22/2014	30%	\$ 63,046.00	\$ 65,000.00

**Project Status Report  
as of  
7/15/14**

Building Code	Project Name	Client User Department	Project Phase	Date of Filing	Project Estimated Completion Date	Percent Project Complete	Total Project Cost Estimate	Total Approved Budget
MC	CORR 3.2 & 3.6 Carpet Replacement	University Library	Complete	2/3/2014	7/21/2014	0%	\$ 6,247.00	\$ 6,247.00
MC	Electrical Outlets	University Library	Design	5/15/2014	8/22/2014	10%	\$ -	\$ -
MC	Suite 4.4 Repairs	Office of Provost	Design	7/16/2014	8/31/2014	0%	\$ -	\$ -
NL	NL Dr Lu	Mechanical Engineering	Design	6/23/2014	12/31/2014	10%	\$ 2,500,000.00	\$ -
NL	North Lab 1000Kva Electrical Infrastructure Upgrade	Facilities Management	Construction	1/1/2013	7/29/2014	80%	\$ 1,750,000.00	\$ 1,750,000.00
P911	Emergency Power System Upgrade	University Police	Concept	5/1/2014	12/31/2014	0%	\$ 120,000.00	\$ -
PRS	Relocated OSB & OFPC	Facilities Management	On Hold	9/24/2013	3/15/2015	0%	\$ -	\$ -
PS3	Einstein Brothers Bagels	Office of Administration	Construction	10/17/2013	8/6/2014	60%	\$ 450,000.00	\$ 450,000.00
PS3	PS3: Parking and Transportation Offices	Parking Services	Construction	1/9/2014	8/29/2014	50%	\$ 500,000.00	\$ 500,000.00
RH1	RHS Steam Replacement Project	Student Affairs	On Hold	1/1/2013	12/31/2015	20%	\$ -	\$ -
RH4	RH4 UTD Managed Funds Projects	Housing Operations	Construction	2/26/2014	8/22/2014	90%	\$ 1,025,000.00	\$ 1,025,000.00
RL	Install Dpt. Information Displays	Natural Science/Math	Construction	11/4/2013	8/31/2014	50%	\$ 15,000.00	\$ -
ROC	HVAC Enclosure	Facilities Management	Design	12/1/2012	12/31/2014	10%	\$ 21,000.00	\$ 21,000.00
ROC	ROC Lab 1.501 HVAC Upgrade (Dr. Geissman)	Geosciences	On Hold	3/1/2014	12/31/2014	0%	\$ -	\$ -
ROC	ROC Lobby/Conference Upgrade	VDC	Construction	2/28/2014	8/25/2014	85%	\$ 48,000.00	\$ -
ROC	Enrollment Expansion to 2.705 Suite	Enrollment Services	Concept	6/5/2014	12/31/2014	5%	\$ -	\$ -
SLC	SLC 1.202 Furniture Replacement	Office of Provost	Construction	11/15/2013	8/22/2014	25%	\$ 23,171.00	\$ 25,000.00
SPN	Auciello Lab	Engineering & Computer Science	Construction	4/1/2013	8/15/2014	60%	\$ 1,250,000.00	\$ 1,250,000.00
SPN	SPN Lobby Renovation	Office of President	Concept	4/4/2014	12/1/2014	0%	\$ -	\$ -
SPN	University Web Services & Human Resources	Office of President	Construction	3/27/2014	8/22/2014	60%	\$ 260,000.00	\$ 260,000.00
SPN	UTDesign Studio 3D CLEAN STATION	Engineering & Computer Science	Design	6/12/2014	12/31/2014	0%	\$ 1,200.00	\$ -
SSB	Counseling Center 4.600	Student Affairs	Concept	4/4/2014	12/31/2014	0%	\$ -	\$ -
SSB	SSB 3.200 AccessAbility Office Conversion	Office of Student Accessibility	Complete	4/1/2014	9/8/2014	95%	\$ 20,000.00	\$ 20,000.00
SU	Student Union Lighting Upgrade	Student Union	Construction	12/2/2013	8/15/2014	10%	\$ 150,000.00	\$ 150,000.00
SU	SU Galaxy Room Door Remediation	Student Union	Design		8/22/2014	0%	\$ 8,000.00	\$ 8,000.00
SU	SU Restrooms 1.2R1 & 1.2R2 Renovation	Student Union	Construction	3/31/2014	8/22/2014	20%	\$ 55,000.00	\$ 55,500.00
SUP	SUP Chiller 9 Installation	Facilities Management	Complete	12/15/2013	4/16/2014	100%	\$ 1,993,735.00	\$ 1,993,735.00
VCB	VCB 1.101 CA Room Renovation	Enrollment Services	On Hold	1/31/2014	3/31/2014	0%	\$ -	\$ -
WSTC	WSTC Electrical Distribution Upgrade	Office of Provost	Construction	4/30/2013	8/31/2014	50%	\$ 200,000.00	\$ 200,000.00
WSTC	ARC Lab 1.302	VP Research	Concept	7/21/2014	10/15/2014	2%	\$ -	\$ -