

## Project Status Report as of 5/31/14

Building Code	Project Name	Project Description	Project Manager	Status of Project	Estimated Completion Date	Total Project Cost Estimate
AB	Athletic Conference Room	Add	Rachavong Supat	Active	10/15/2014	\$ 234,673.00
AD	AD2.204-BBS Lab Renovation	Price Dussor Lab	Argueta Nicolas	Active	5/31/2014	\$ 155,000.00
AD	AD2.408E Budget Finance Conference Rm Addition	Convert 2 offices to a conference room	Rachavong Supat	On Hold	12/13/2013	\$ 11,856.00
AD	Admin North Entry - Design New Electronic Signage/Way Finder	2nd Level North Entry - Design New Electronic Signage/Way Finder	Argueta Nicolas	On Hold	12/31/2014	\$ -
AS	Visual Arts Bldg modifications	Demolish interior spaces of visual arts to leave on sculpture areas	Mcdowell Kevin	Active	9/11/2014	\$ -
ATC	Dr. Dufour Sound Lab	Sound Lab	Mcdowell Kevin	Active	4/30/2014	\$ 105,967.00
ATC	Pigeon - Bird netting	Contract with Prime Pest for pigeon control	Eicke George	Active	6/30/2014	\$ 20,000.00
ATC	Shell Space Finish Out for Engineering	Shell Space Finish Out for Engineering	Mcdowell Kevin	Active	5/15/2014	\$ -
ATC	Technical upgrades to Lecture Hall equipment	Design and installation of fiber and equipment to improve lecture hall performance	Tomlinson Douglas	Active	12/31/2014	\$ 200,000.00
BE	BE3.314 Revised Dr. Ahn	Redesign/Revised the lab layout	Rachavong Supat	Active	4/15/2014	\$ 82,265.00
BE	Berkner Roof Screen Installation	Roof Sound Enclosure	Rachavong Supat	Complete	3/14/2014	\$ 140,727.00
CAMPUS	Bridge Construction	Construct a Bridge between Waterview Phase I and II	Argueta Nicolas	Active	8/31/2014	\$ -
CAMPUS	CLEP II Mall Demolition	Demolition of existing north mall improvements and the installation of underground utilities	Eicke George	Active	4/10/2014	\$ 1,050,000.00
CAMPUS	Floyd Rd. Trees	Add'l Trees & Irrigation	Jascott Jay	Active	8/31/2014	\$ -
CAMPUS	FY 14 LEER Energy projects	Various energy improvements around campus	Junt Dorothea	Active	12/31/2014	\$ 300,000.00
CAMPUS	High Mast Light Relocation	High Mast Light Relocation from AD to FM area	Argueta Nicolas	Active	5/30/2014	\$ 43,500.00
CAMPUS	Loop Rd, Segment "E" median/pole lights removal	Remove medians/light poles	Argueta Nicolas	Complete	8/15/2013	\$ -
CAMPUS	Loop Road Segments D & E	Loop Road Segments D & E	Argueta Nicolas	Active	8/30/2014	\$ 3,000,000.00
CAMPUS	Lot H & I Parking Lot Light Replacement Project	Replace Fixtures of Pole Lights	Mcdowell Kevin	Active	6/15/2014	\$ -
CAMPUS	Parking Lot "J" Extension	Add 57 parking spaces to Lot "J" to the West	Argueta Nicolas	Active	8/31/2014	\$ -
CAMPUS	Parking Lot T Extension	Expand Lot T, West to add 365 spaces	Argueta Nicolas	Active	8/31/2014	\$ 1,050,000.00
CAMPUS	Planetarium feasibility study	Feasibility	Moore Michael	Active	4/15/2014	\$ 17,000.00
CAMPUS	Sustainability projects	Meters and other energy projects	Junt Dorothea	Active	12/31/2014	\$ -
CAMPUS	Temporary Modular Building Installation	Install Utilities	Argueta Nicolas	Active	6/30/2014	\$ 155,000.00
CB	Temporary Modular Buildings-14CB002_Modular Bldg	Purchase and Install 2 complexes of temp modular buildings for Bio and Mechanical Engineering	Mcdowell Kevin	Active	7/15/2014	\$ 3,880,000.00
CD	Callier Dallas Phase 6	Corridor Upgrade	Moore Michael	On Hold		\$ 107,000.00
CD	Callier Dallas signage	Signage	Moore Michael	Active	4/30/2014	\$ 25,000.00
CD1	Callier Door Security	Various reader and alarm devices for doors at Callier Dallas	Robinson Ricky	Complete	2/28/2014	\$ 30,153.00
CD1	Dallas Callier Remote Parking	Paving of the Callier Dallas remote parking lot	Argueta Nicolas	Active	8/31/2014	\$ 210,000.00

CD1	Lobby Phase 3	Lobby	Moore Michael	Active	4/25/2014	\$ 860,881.00
CD2	Bldg. J - Autism Center Expansion	Bldg.	Moore Michael	Active	8/1/2014	\$ 1,750,000.00
CN	CN	Painting	Rachavong Supat	On Hold	8/16/2013	\$ 3,704.00
CR	Richardson Callier Center West Parking Lot	Parking Lot Construction West of the building	Argueta Nicolas	Active	8/31/2014	\$ 210,000.00
ECSN	ECSN2.308 Dr. Fahimi Dynamometer Lab	Installation Dynamometer for E-Motor Testing	Rachavong Supat	Active	6/15/2014	\$ 9,500.00
ECSS	ECSS 2.201 & 2.203 Classroom Alteration	Add Platforms in Classrooms	Rachavong Supat	On Hold	6/6/2013	\$ 95,066.00
ECSS	ECSS Elevator Upgrades	Repair/upgrade elevators in ECSS	Kinnard Kelly	Active	5/31/2014	\$ 130,000.00
EP	CEP Utility Yard Upgrade	Utility Yard Upgrade	Mcdowell Kevin	Active	8/31/2014	\$ -
FM	Facilities Management Bldg. Expansion	Proposed Expansion to Existing Bldg.	Rachavong Supat	Active	2/14/2013	\$ 509,083.00
FO	13FO007_3.618	Conversion of 3.618 to Lab for Breen/Draper	Mcdowell Kevin	Complete	4/4/2014	\$ -
FO	14FO002_2.410 & 2.604	Convert Classrooms to Offices for Math Dept.	Mcdowell Kevin	Active	8/15/2014	\$ -
FO	FO-JO-AD Student Collaboration Areas	Design	Sun Melody	Study	8/31/2014	\$ -
FO	Founders 3rd floor restrooms	Renovation of the FO 3rd floor main restrooms	Mcdowell Kevin	Active	7/30/2014	\$ 100,000.00
FO	Novak Additional 4 Fume Hoods Install	Install of 4 additional Hoods in 3rd Fl. Lab	Mcdowell Kevin	Active	3/7/2014	\$ -
GR	GR3.104 Dean Suite Design	Design of existing Dean suite to include the exterior balcony for additional offices.	Rachavong Supat	Active	10/24/2014	\$ -
GR	Renovate Green Hall Lobby Lounge	Renovate Pit Area	Rachavong Supat	Active	4/19/2014	\$ 262,413.00
GR	Room 3.802 - Split into 2 Offices?	Room 3.802 - Split into 2 Offices?	Rachavong Supat	Complete	3/31/2014	\$ 30,100.00
GR	Stairwell	Stairwell Renovation	Rachavong Supat	Complete	2/24/2014	\$ -
HH	HH 2.3 VESTIBULES ADDITION	Add 2 Vestibules to Lobby 2.3 at East & West Entry	Rachavong Supat	Active	8/31/2014	\$ 424,531.00
HH	Room 2.402, Auditorium Renovation	Replace partial carpet and repaint walls	Rachavong Supat	On Hold	5/5/2012	\$ 23,751.00
JO	4.614 Classrom Renovation	90 Seat Lecture Room	Rachavong Supat	On Hold		\$ 180,000.00
JO	JO 4th Floor Balcony Conversion	Conversion Existing Balcony to Office Suite	Rachavong Supat	Complete	2/17/2014	\$ 88,838.00
JO	JO-2.310: BBS Labs and Advising	Reconfigure old IR Help Desk Area	Sun Melody	Active	7/1/2014	\$ 404,515.00
JO	Room 2.208 - IR Server Room Relocation	IR Server Room Relocation	Rachavong Supat	Complete	4/30/2013	\$ 45,306.00
JO	Rooms 3.534 & 3.536 - Remove Wall & Reconfigure Classroom	Rooms 3.534 & 3.536 - Remove Wall & Reconfigure Classroom	Rachavong Supat	On Hold	1/24/2014	\$ 17,702.00
MC	Auditorium 2.410 Lighting Upgrade	Upgrade Existing Down Lighting in cloud ceiling	Rachavong Supat	Study	4/4/2014	\$ -
MC	CORR 3.2 & 3.6 Carpet Replacement	Replace carpet and base	Rachavong Supat	On Hold	4/4/2014	\$ 7,356.00
MC	MC2nd Level Add Furniture	Provide & install 8 round tables and 32 chairs	Rachavong Supat	Complete	4/4/2014	\$ 14,101.00
NL	Center for Advanced Energy Sys.	Center for Advanced Energy Sys.	Mcdowell Kevin	On Hold	12/31/2013	\$ -
NL	North Lab 1000Kva Electrical Infrastructure Upgrade	1000Kva Electrical Infrastructure Upgrade	Mcdowell Kevin	Active	7/29/2014	\$ 1,946,261.00
P911	Emergency Power System Upgrade	Replace Existing Gen-Set & Associated Equipment	Argueta Nicolas	Active	12/31/2014	\$ 120,000.00
PRS	Relocated OSB & OFPC	Relocated existing OSB and OFPC trailers to Service compound	Rachavong Supat	Active	6/30/2014	\$ 55,648.00
PS3	Einstein Brothers Bagels	Tenant Space in PS3	Sun Melody	Active	8/1/2014	\$ -
PS3	PS3: Parking and Transportation Offices	Finish Out of P&T Offices	Sun Melody	Active	8/31/2014	\$ -
RH01	RHS Steam Replacement Project	RHS Steam Replacement Project	Mcdowell Kevin	Active	6/30/2013	\$ -
RH3	RH4 UTD managed funds and projects	Various projects associated with completion of RH4	Argueta Nicolas	Active	8/22/2014	\$ 361,986.00
RH4	Residence Hall #4 Survey for Electrical Service	New Electrical Service from ONCOR	Argueta Nicolas	Complete	3/31/2014	\$ 103,500.00
RL	2.602 Dark Room	2.602 Dark Room	Mcdowell Kevin	On Hold	4/1/2013	\$ -

RL	Install Dpt. Information Displays	Install displays in front of every passenger elevator	Argueta Nicolas	Active	5/31/2014	\$ 15,000.00
ROC	Geosciences Rock Prep Lab Relocation	Rock Prep Lab	Argueta Nicolas	On Hold	12/31/2014	\$ 282,000.00
ROC	HVAC	HVAC Screen Wall	Mcdowell Kevin	On Hold	1/15/2014	\$ -
ROC	ROC Building HVAC Equipment Enclosure	Outdoor Fence Installation	Argueta Nicolas	Active	8/31/2014	\$ 25,000.00
ROC	ROC Lab. 1501 HVAC Upgrade	Dr. Geissman Lab HVAC Upgrade	Argueta Nicolas	On Hold	12/31/2014	\$ -
ROC	ROC Lobby Upgrade	New furniture and teardown of guard station	Sun Melody	Active	8/31/2014	\$ -
SLC	SLC 1.202 Renovation	Restructuring of Scale-Up Classroom	Mcdowell Kevin	Active	7/30/2014	\$ 23,171.00
SPN	Auciello Lab / Auditing	Construct Lab & Office Space at Second Floor of SPN	Mcdowell Kevin	Active	8/15/2014	\$ 580,000.00
SPN	SPN Lobby Renovation	New furniture and upgrades	Sun Melody	Active	9/1/2014	\$ -
SPN	University Web Services & Human Resources	Relocate University Web Services & HR to SPN	Sun Melody	Active	9/1/2014	\$ 260,000.00
SPN	UT Desgin Studio and machine shop	UT Desgin Studio and machine shop	Rachavong Supat	Complete	10/31/2013	\$ 1,219,730.00
SSB	Counseling Center 4.600	Reception & (5) Additional Rooms	Sun Melody	Active	12/31/2014	\$ -
SSB	SSB 3.200 AccessAbility Office Conversion	Convert open station into an enclosed office	Sun Melody	Active	8/31/2014	\$ -
SSB	SSB Addition	Programming for SSB addition	Tomlinson Douglas	Active	8/14/2014	\$ 60,140.00
SU	Student Union Addition Study	Study Feasibility of 50k sf addition to SU	Tomlinson Douglas	Active	9/30/2014	\$ -
SU	SU Door Replacements	Door/hardware replacements to match Cherry finish	Sun Melody	Active	8/31/2014	\$ -
SU	SU Restroom Renovation	Finish & Fixtures Upgrade	Sun Melody	Active	8/31/2014	\$ -
SUP	SUP Chiller 9 Installation	Install SUP 3rd Chiller (Chiller #9) 14SUP001	Mcdowell Kevin	Active	4/16/2014	\$ 1,993,735.00
VCB	VCB 1.101CA Room Renovation	Renovate Existing Conference Room into 2 Cubicle Offices for Enrollment Sevices	Rachavong Supat	On Hold		\$ -
WSTC	WSTC 1.6 Public Affair Suite Relocate	Relocated Public Affair Suite from GR 2.402 to WSTC 1.6	Rachavong Supat	Active		\$ -
WSTC	WSTC Electrical Distribution Upgrade	Install new switchgear increasing WSTC elec capacity to 1200 amp	Argueta Nicolas	Active	8/31/2014	\$ 270,000.00

Copyright (c) 2003 [University Of Texas At Dallas]. All rights reserved.

Revised: 11/21/03