

Project Status Report  
as of 3-31-17

Bldg. Code	Building	Project Name	Project Manager	Project Phase	Project Status	Est. Completion Date	Project Complete Percentage	Est. Total Project Cost	Total Project Cost
202	Concession Stand	Athletics New Restroom/Concession Facility Study	Rachavong, Supat	Concept	On Hold	2016-05-10	100%	\$ 18,000.00	\$ -
AB	Activities Building	1.902 East Entry Reception	Sun, Melody	CloseOut	Complete	2016-10-21	100%	\$ 65,000.00	\$ 55,007.42
AD	Administration	1.106 IR Office Suite Renovation	Rachavong, Supat	CloseOut	Complete	2016-04-12	100%	\$ 20,390.00	\$ 15,888.00
AD	Administration	2.414 President's Conference Room	Sun, Melody	CloseOut	Complete	2016-11-04	100%	\$ 97,662.42	\$ 97,662.42
AD	Administration	2nd Level West New Classrooms Addition	Rachavong, Supat	Concept	Study	Not Available	85%	\$ -	\$ -
AD	Administration	3.104 Lonestar Conference Room	Sun, Melody	CloseOut	Complete	2015-11-09	100%	\$ -	\$ 23,631.00
AD	Administration	AD 2.1 Hall Card Reader	Rachavong, Supat	Construction	Active	Not Available	0%	\$ 5,656.55	\$ 5,656.55
AD	Administration	AD 2.204 Office Remodel	Rachavong, Supat	Construction	Active	2016-10-17	100%	\$ 277,751.00	\$ 261,730.02
AD	Administration	AD 2.232 CBO & BI Office Renovation	Rachavong, Supat	N/A	Study	Not Available	0%	\$ -	\$ -
AD	Administration	AD Gen./Set Relocation	McDowell, Kevin	Construction	Active	Not Available	20%	\$ 217,912.00	\$ -
AD	Administration	AD New North Entry Walkway	Rachavong, Supat	Construction	Active	2017-03-03	55%	\$ 232,000.00	\$ -
AD	Administration	Payroll Suite Recon	Sun, Melody	Design	Active	Not Available	0%	\$ 14,000.00	\$ -
AD	Administration	President Office Add Doors & Hallway	Rachavong, Supat	CloseOut	Complete	2016-03-22	0%	\$ 9,400.00	\$ -
AD	Administration	Presidential Wing Entry Renovation	Rachavong, Supat	CloseOut	Complete	Not Available	100%	\$ 32,000.00	\$ -
AD	Administration	President's East Wing Hallway	Sun, Melody	Design	Active	Not Available	0%	\$ 22,000.00	\$ -
AD	Administration	President's Entry Door Relocated	Rachavong, Supat	CloseOut	Complete	2016-07-14	65%	\$ 26,177.00	\$ 26,176.16
AD	Administration	President's Suite Kitchen & Copy Room Renovation	Sun, Melody	Construction	Active	2016-12-16	100%	\$ -	\$ 15,712.00
AS	Arts Studio	ASME	Gwie, David	CloseOut	Complete	Not Available	100%	\$ 15,300.00	\$ 15,248.47
ATC	Arts and Technology Facility	15BE002_3rd. Floor Admin. Suite Renovation	McDowell, Kevin	CloseOut	Complete	2015-09-15	100%	\$ -	\$ 98,345.00
ATC	Arts and Technology Facility	ATC Advising Suites and Cubicles	McDowell, Kevin	CloseOut	Complete	2016-01-15	100%	\$ 197,037.00	\$ -
ATC	Arts and Technology Facility	ATEC Wayfinding	Moore, Michael	Design	On Hold	N/A	2%	\$ 200,000.00	\$ -
ATC	Arts and Technology Facility	Dean's Suite 3.217 & 3.219	Rodriguez, Maria	CloseOut	Complete	2016-08-26	100%	\$ 120,000.00	\$ 120,000.00
ATC	Arts and Technology Facility	EODIAH Art Institute	McDowell, Kevin	CloseOut	Complete	2015-04-30	100%	\$ -	\$ 859,403.00
ATC	Arts and Technology Facility	Group B Renovations 2.4 Suite and 3.802	McDowell, Kevin	Design	Active	Not Available	10%	\$ -	\$ -
ATC	Arts and Technology Facility	PIRL 1.705- Gizmology 3.105 - Comm. Hub 3.305	McDowell, Kevin	Construction	Active	2017-04-20	10%	\$ 318,000.00	\$ 318,000.00
ATEC	Arts and Technology Building	Art Lab Renovation Professor Scott	McDowell, Kevin	CloseOut	Active	Not Available	95%	\$ -	\$ -
ATEC	Arts and Technology Building	EODIAH Renovation ATC 2.7L	McDowell, Kevin	Construction	Active	Not Available	50%	\$ -	\$ -
Athletics	Athletics	Soccer Fieldhouse	Gwie, David	Concept	Active	Not Available	100%	\$ 3,513,000.00	\$ 14,000.00
BSB	Brain Science Building	UTD Managed projects to support BSB	Tomlinson, Douglas	Construction	Active	2015-12-31	10%	\$ -	\$ -
Campus	Campus	Baseball Press box	Gwie, David	Construction	Active	Not Available	95%	\$ 142,000.00	\$ 117,446.00
Campus	Campus	FY 16 LERR - Electric Repairs Various Bldgs Ph II	Lanty, K Matthew	Construction	Active	2016-08-31	20%	\$ -	\$ -
Campus	Campus	Loop Road Segments D	Argueta, Nicolas	Construction	Complete	2016-03-31	100%	\$ 2,500,000.00	\$ -
Campus	Campus	Roof Replacement	Argueta, Nicolas	Concept	Study	Not Available	0%	\$ 1,360,000.00	\$ -
Campus	Campus	Survey and Easement for ONCOR Power Distribution	Argueta, Nicolas	Construction	Active	2015-12-18	15%	\$ 250,000.00	\$ -
Campus	Campus	Sustainability projects	Junt, Dorothea	Construction	Active	2015-12-31	0%	\$ -	\$ -
Campus	Campus	UTD support for CLEP II	Kinnard, Kelly	Construction	Active	2015-08-31	0%	\$ -	\$ -
CB	Classroom Building	NSM Advising Suite & Classrooms	Gwie, David	Construction	Active	2016-12-16	99%	\$ 229,000.00	\$ 229,850.00
CBH	Center for Brain Health	CBH Northwest Parking Lot	Argueta, Nicolas	Construction	Active	2016-08-31	0%	\$ 209,200.00	\$ -
CD1	Callier Center A B & C	C107 Library Renovation	Sun, Melody	Design	On Hold	N/A	0%	\$ 75,000.00	\$ -
CD1	Callier Center A B & C	Callier Dallas Wayfinding	Moore, Michael	Design	Active	Not Available	10%	\$ 97,000.00	\$ -
CD2	Callier Center J	Callier Dallas Autism Signage	Moore, Michael	CloseOut	Complete	2016-04-15	100%	\$ 15,500.00	\$ 14,261.00
CN	Conference Center	Clark Center Demolition	Gwie, David	CloseOut	Active	2017-08-18	100%	\$ 3,917,691.00	\$ 3,678,640.00
CR	Callier Richardson	Callier Richardson Expansion UTD support FF&E	Sun, Melody	CloseOut	Complete	2016-07-28	100%	\$ 796,000.00	\$ 763,591.77
CRA	Callier Richardson Addition	Callier Richardson Expansion UTD support other	Kinnard, Kelly	Construction	Active	2016-08-31	60%	\$ 185,000.00	\$ -
CRA	Callier Richardson Addition	Courtyard Furniture	Sun, Melody	Construction	Active	2017-02-17	0%	\$ -	\$ 24,233.15
DGAC	Davidson-Gundy Alumni Center	Catering Kitchen	Sun, Melody	Construction	Active	2017-06-16	25%	\$ -	\$ 92,889.81
DGAC	Davidson-Gundy Alumni Center	DGAC Utilities	McDowell, Kevin	CloseOut	Active	2016-10-31	95%	\$ -	\$ -
DGAC	Davidson-Gundy Alumni Center	Furniture Procurement	Sun, Melody	Construction	Active	2017-07-07	0%	\$ 600,000.00	\$ 613,884.00
ECSN	Engineering Computer Science North	ECSS & ECSN Accent Paint	Sun, Melody	CloseOut	Complete	Not Available	100%	\$ 41,000.00	\$ -
ECSN	Engineering Computer Science North	Shi Lab Fit Out	McDowell, Kevin	Construction	Active	Not Available	75%	\$ 67,000.00	\$ 67,000.00
ECSN	Engineering Computer Science South	ECS South Lobby - TI Auditorium Branding Design	Sun, Melody	Concept	On Hold	N/A	0%	\$ 31,700.00	\$ -
EP	Thermal Engineering	CEP Utility Yard Upgrade	McDowell, Kevin	Construction	Active	2014-11-15	60%	\$ -	\$ 1,081,980.00
FA	Founders Annex	Graduate Studies Advising Suite Furniture	Sun, Melody	Design	Active	2017-03-21	25%	\$ 65,000.00	\$ -
FO	Founders Building	Math Department Collaborative Lounge	Rodriguez, Maria	CloseOut	Complete	2016-09-16	100%	\$ -	\$ -
FO	Founders Building	TI Plaque	Rachavong, Supat	Construction	Active	Not Available	50%	\$ 78,500.00	\$ -
FO	Founders Building	TI Plaque	Rachavong, Supat	Construction	Active	Not Available	50%	\$ 79,000.00	\$ 79,000.00
FO	Founders Building	TI Plaza	Rachavong, Supat	CloseOut	Complete	2016-08-05	100%	\$ 14,500.00	\$ -

Project Status Report  
as of 3-31-17

Bldg. Code	Building	Project Name	Project Manager	Project Phase	Project Status	Est. Completion Date	Project Complete Percentage	Est. Total Project Cost	Total Project Cost
GC	Cecil and Ida Green Center	2nd Level Office Addition	Rachavong, Supat	CloseOut	Complete	2016-08-05	100%	\$ 58,623.00	\$ 53,635.00
GC	Cecil and Ida Green Center	GC 1st Level Offices Addition	Rachavong, Supat	Concept	Study	Not Available	85%	\$ -	\$ -
GR	Cecil H Green Hall	GR 2nd Level Classrooms Addition	Rachavong, Supat	Pre-Design	On Hold	N/A	0%	\$ -	\$ -
GR	Cecil H Green Hall	GR 3rd Level Restroom Alteration	To Be Decided	Concept	Study	2017-08-11	0%	\$ -	\$ -
GR	Cecil H Green Hall	GR Elevator Facing Upgrade	Rachavong, Supat	CloseOut	Complete	2016-08-05	100%	\$ 29,000.00	\$ 26,657.00
GR	Cecil H Green Hall	GR Level 2 Restroom Renovation	Rachavong, Supat	CloseOut	Complete	2016-08-19	100%	\$ 269,260.00	\$ 243,370.00
JO	J Erik Jonsson	JO 3.916 Renovation	Rachavong, Supat	Concept	On Hold	N/A	0%	\$ -	\$ -
JO	J Erik Jonsson	JO 4.208 & 4.212 Renovation	Rachavong, Supat	CloseOut	Complete	Not Available	100%	\$ 12,000.00	\$ 11,370.00
JO	J Erik Jonsson	JO ADA Ramp to Auditorium	Rachavong, Supat	Concept	On Hold	N/A	0%	\$ -	\$ -
JO	J Erik Jonsson	Jonsson Elevator Facing Upgrade	To Be Decided	Concept	Study	Not Available	0%	\$ -	\$ -
MAF	Materials Accumulation Facility	MAF Renovation	McDowell, Kevin	Construction	Active	2016-09-08	10%	\$ 35,500.00	\$ 32,806.00
MB	Modular Building	Physics Modular Building	McDowell, Kevin	CloseOut	Complete	Not Available	0%	\$ -	\$ -
MC	McDermott Library	2.402 to 2.406 Center for Teacher and Learning	Gwie, David	Concept	Active	Not Available	75%	\$ 100,000.00	\$ 100,000.00
MC	McDermott Library	2.530 Graduate Lounge Renovation	Sun, Melody	CloseOut	Complete	Not Available	100%	\$ 26,000.00	\$ 22,993.61
MC	McDermott Library	2.530 Graduate Study Lounge - Phase 2	Sun, Melody	CloseOut	Complete	Not Available	100%	\$ -	\$ 10,464.16
MC	McDermott Library	Info Commons Comp	Paliwal, Payal	Construction	Active	2017-02-24	75%	\$ 75,700.00	\$ 75,693.00
MC	McDermott Library	Level 02 Collaborative Furniture - Phase 2	Sun, Melody	CloseOut	Complete	2016-05-20	100%	\$ 33,443.74	\$ 33,443.74
MC	McDermott Library	Special Collections Renovation	Sun, Melody	CloseOut	Complete	2016-05-27	100%	\$ 38,280.00	\$ 35,639.38
NL	North Lab	NL High Impact & Aerogel	Gwie, David	CloseOut	Complete	2015-07-15	100%	\$ 2,481,124.00	\$ 2,443,489.00
NSB	New Science Building	UTD support for new Science Building	Kinnard, Kelly	Pre-Design	Active	Not Available	1%	\$ 400,000.00	\$ -
PS3	Parking Structure 3	Auxiliary Services Furniture - Phase 2	Sun, Melody	CloseOut	Complete	Not Available	100%	\$ -	\$ 5,862.83
PS3	Parking Structure 3	Blackstone Launch Pad	Rachavong, Supat	Construction	Active	2017-05-05	8%	\$ 971,550.00	\$ 964,440.00
PS3	Parking Structure 3	Parking & Transportation Lobby Meeting Area	Sun, Melody	CloseOut	Complete	Not Available	100%	\$ -	\$ 4,368.37
PS4	Parking Structure 4	UTD managed projects to support PS4	Junt, Dorothea	Construction	Active	2016-09-30	0%	\$ -	\$ -
RH4	Residence Hall West	RH4 UTD managed funds and projects	Tomlinson, Douglas	CloseOut	Complete	2014-08-22	100%	\$ 716,972.00	\$ -
RL	NSERL - Research Lab	Slinker Lab Relocation	McDowell, Kevin	Construction	Active	2016-09-15	10%	\$ -	\$ -
ROC	Research and Operation Center	2.301H/J Remodel Dr. Lumley Office	Wright, Carmen	Construction	Active	2017-05-31	25%	\$ -	\$ -
ROC	Research and Operation Center	Information Security Suite	Sun, Melody	Concept	On Hold	N/A	0%	\$ 472,000.00	\$ -
ROC	Research and Operation Center	Office of Information Technology Reconfiguration	Sun, Melody	Design	Active	2017-05-12	25%	\$ 57,000.00	\$ 51,961.50
ROC	Research and Operation Center	Office Space Conversion 1.410	Rodriguez, Maria	Design	On Hold	N/A	0%	\$ -	\$ -
ROC	Research and Operation Center	ROC Building HVAC Equipment Enclosure	Gwie, David	CloseOut	Complete	2016-04-15	100%	\$ 29,104.00	\$ 26,812.00
ROC	Research and Operation Center	VDC Suite Furniture & Paint	Sun, Melody	Design	On Hold	N/A	0%	\$ 29,000.00	\$ -
ROW	Research and Operations Center West	ROC West	Gwie, David	Construction	Active	2015-10-08	99%	\$ -	\$ 5,900,000.00
ROW	Research and Operations Center West	ROC West Cleanroom Rennaker	McDowell, Kevin	Design	Active	Not Available	10%	\$ -	\$ -
ROW	Research and Operations Center West	Tenant Build out ROW - ARC-Photonics-TRC	McDowell, Kevin	Construction	Closed	2016-01-22	100%	\$ -	\$ -
SB	Service Building	Restroom Alteration	To Be Decided	Design	On Hold	N/A	0%	\$ 183,000.00	\$ -
SLC	Science Learning Center	Berkner Canopy	Rachavong, Supat	Design	On Hold	N/A	0%	\$ -	\$ -
SLC	Science Learning Center	TRELLIS BETWEEN SLC & BERKNER	Rachavong, Supat	Concept	Study	Not Available	0%	\$ 16,800.00	\$ -
SOM	School of Management Building	JSOM 1 2.613 Closet Modification	To Be Decided	Concept	Study	Not Available	0%	\$ -	\$ -
SOM	School of Management Building	JSOM I 2.707 Modification	Rachavong, Supat	Concept	Study	Not Available	0%	\$ 46,100.00	\$ 46,100.00
SOM	School of Management Building	JSOM I 2nd Level 2.707 Modification	Rachavong, Supat	Design	Active	Not Available	0%	\$ -	\$ -
SOM	School of Management Building	JSOM II 2nd Level Office Addition	Rachavong, Supat	Construction	Active	Not Available	35%	\$ 31,000.00	\$ 31,000.00
SOM	School of Management Building	JSOM II 2nd Level Office Modificationion	Rachavong, Supat	CloseOut	Complete	Not Available	100%	\$ 5,350.00	\$ 5,350.00
SPN	Synergy Park North	SPN2 Office Space Build-Out	Paliwal, Payal	Concept	Active	2017-08-31	1%	\$ -	\$ -
SSB	Student Services Building	1.301 & 1.305 Office Furniture	Sun, Melody	Design	Active	Not Available	25%	\$ 6,000.00	\$ -
SSB	Student Services Building	1st Floor Renovations	Sun, Melody	CloseOut	Complete	2016-09-09	100%	\$ 39,000.00	\$ 38,700.30
SSB	Student Services Building	Career Center Renovation	Sun, Melody	Design	Active	Not Available	15%	\$ -	\$ -
SSB	Student Services Building	Office of Accessibility Renovation	Sun, Melody	Concept	On Hold	N/A	0%	\$ 60,000.00	\$ -
SSB	Student Services Building	SSB Addition	Tomlinson, Douglas	Construction	Active	2014-08-14	0%	\$ -	\$ -
SU	Student Union	Dining Hall Exterior Patio Furniture	Sun, Melody	CloseOut	Complete	Not Available	100%	\$ -	\$ 60,748.97
SU	Student Union	Dishwasher Station Remodel	Rodriguez, Maria	Concept	Study	Not Available	0%	\$ -	\$ -
SU	Student Union	Galaxy Room Furniture	Sun, Melody	Design	On Hold	N/A	0%	\$ 81,207.43	\$ -
SU	Student Union	PGP Rooms	Sun, Melody	Design	On Hold	N/A	0%	\$ 35,000.00	\$ -
SU	Student Union	Pub Expansion	To Be Decided	Concept	Study	Not Available	0%	\$ -	\$ -
SU	Student Union	Starbucks	Rodriguez, Maria	Design	Active	Not Available	0%	\$ -	\$ -
SU	Student Union	Student Engagement Reception	Sun, Melody	Design	Active	Not Available	10%	\$ 30,000.00	\$ -
SU	Student Union	SU TV Lounge Furniture	Sun, Melody	CloseOut	Complete	Not Available	100%	\$ 45,922.52	\$ 45,902.93

Project Status Report  
as of 3-31-17

Bldg. Code	Building	Project Name	Project Manager	Project Phase	Project Status	Est. Completion Date	Project Complete Percentage	Est. Total Project Cost	Total Project Cost
VC	Visitor Center	Visitor's Center Lobby Furniture	Sun, Melody	CloseOut	Complete	Not Available	100%	\$ -	\$ 30,974.47
WSTC	Waterview Science and Technology Ctr	WSTC Wind Tunnel	Gwie, David	Construction	Active	2017-04-01	65%	\$ 3,257,500.00	\$ 3,725,252.15