

Project Status Report  
as of  
July 1, 2020

BLDG_CODE	PROJ_NAME	PROJ_MANAGER	STATUS	PHASE	COST_TOTAL_ESTIM	COST_TOTAL_ACTUAL	COST_SF_ESTIM	COST_SF_ACTUAL	EST_COMPL_DATE	LAST_UPDATED
AB	Athletic Feasibility Studies	Hua, Hanh	On Hold	Pricing	\$0	\$0	\$0	\$0	2020-01-20	4/28/2020
AB	Athletics New Restroom/Concession Facility Study	Paliwal, Payal	Active	Construction	\$1,996,208	\$1,992,908	\$391	\$390	2019-09-27	6/29/2020
AB	Concession Stand Fire Line	Argueta, Nicolas	Active	Design	\$0	\$0	\$0	\$0	2020-06-26	5/26/2020
AD	2.1 and 2.4 Hallway Refersh	Wright, Carmen	Active	CloseOut	\$72,700	\$72,328	\$49	\$48	2020-05-11	6/29/2020
AD	2.418 President's Suite Furniture	Tisbe, Melody	On Hold	Design	\$0	\$0	\$0	\$0		3/30/2020
AD	2.418G Rose Walton's Office Build-Out	Tisbe, Melody	On Hold	Construction	\$19,000	\$19,379	\$13	\$13	2020-04-30	4/13/2020
AD	3.202E, 3.204F, 3.204G, and 3.204R Furn & Renovation 3.204	Wright, Carmen	Active	CloseOut	\$43,000	\$42,224	\$44	\$43	2020-05-30	6/29/2020
AD	3.604 Office of Research Office Furniture	Tisbe, Melody	Closed	Warranty	\$23,004	\$23,004	\$55	\$55	2019-08-26	3/23/2020
AD	AD Stair Storage 2.4C1 Code Compliant	Hua, Hanh	Active	Pricing	\$0	\$0	\$0	\$0	2020-05-01	4/27/2020
AD	AD: OSA Relocate to AD	Hua, Hanh	Closed	Warranty	\$24,696	\$25,596	\$14	\$15	2020-01-06	3/25/2020
AD	Office of Research 3.218 Additional Stations	Tisbe, Melody	Closed	Warranty	\$15,114	\$15,114	\$50	\$50	2018-09-14	3/23/2020
AD	Payroll Suite Recon	Tisbe, Melody	On Hold	Design	\$14,000	\$0	\$14	\$0		5/19/2017
AD	President Benson's Ancillary Furniture	Tisbe, Melody	Closed	Warranty	\$44,984	\$44,984	\$90	\$90	2019-12-01	3/30/2020
ATC	ATEC Wayfinding	Moore, Michael	On Hold	Design	\$200,000	\$0	\$0	\$0		12/3/2015
ATEC	ATEC Animation Suite	Hua, Hanh	Active	Construction	\$229,036	\$227,976	\$60	\$60	2020-07-20	3/30/2020
BPI	BPI DONOR SIGNAGE	Moore, Michael	Closed	Warranty	\$11,793	\$11,179	\$0	\$0	2020-03-25	5/28/2020
BSB	BSB Supplemental Utility Taps	McDowell, Kevin	Active	Construction	\$275,000	\$231,760	\$0	\$0	2019-12-16	1/16/2020
CAMPUS	Concrete Repair For Gas leak	Argueta, Nicolas	Active	Construction	\$0	\$0	\$0	\$0	2020-05-29	5/26/2020
CAMPUS	FY 16 LERR - Electric Repairs Various Bldgs Ph II	Lanty, K Matthew	Active	Construction	\$0	\$0	\$0	\$0	2016-08-31	2/15/2016
CAMPUS	Loop Rd At Lot 'J' Concrete Repair	Argueta, Nicolas	Active	Design	\$0	\$0	\$0	\$0	2020-05-29	5/26/2020
CAMPUS	Sample Preparation Facility	Argueta, Nicolas	On Hold	Concept	\$400,000	\$400,000	\$133	\$133	2020-12-20	10/4/2019
CAMPUS	Sustainability projects	Paliwal, Payal	Active	Design	\$0	\$0	\$0	\$0	2015-12-31	4/21/2020
CD1	C107 Library Renovation	Tisbe, Melody	On Hold	Design	\$75,000	\$0	\$42	\$0		1/23/2017
CD1	Callier Dallas 2nd Level Renovation	Moore, Michael	Closed	Warranty	\$125,788	\$125,634	\$349	\$349	2019-10-18	3/27/2020
CH6	Res Hall 6 Parking Lot Expansion	Argueta, Nicolas	Active	Construction	\$32,100	\$32,100	\$1	\$1	2020-07-15	5/26/2020
CR	Callier Richardson Wayfinding + signage	Moore, Michael	Closed	Warranty	\$11,000	\$11,000	\$0	\$0	2019-02-28	3/27/2020
CRA	Callier Richardson Expansion UTD support other	Kinnard, Kelly	Active	Construction	\$185,000	\$0	\$0	\$0	2016-08-31	8/24/2018
DART	DART Cottonwood Station	Argueta, Nicolas	Active	Construction	\$0	\$0	\$0	\$0	2022-12-20	4/3/2020
DART	Graphic Design UTD Dart Station	Moore, Michael	Study	Concept	\$0	\$0	\$0	\$0		4/20/2020
DGA	2.104 Additional Workstations	Tisbe, Melody	Closed	Warranty	\$38,239	\$38,239	\$29	\$29	2019-05-20	3/23/2020
DGA	2nd Floor Lounge Furniture	Tisbe, Melody	On Hold	Design	\$40,000	\$33,509	\$110	\$92		5/22/2019
ECSS	2.410, 2.412, and 2.415 Whiteboards	Wright, Carmen	Closed	Warranty	\$83,150	\$80,162	\$14	\$13	2019-08-14	2/27/2020
ECSS	ECS South Lobby - TI Auditorium Branding Design	Tisbe, Melody	On Hold	Concept	\$31,700	\$0	\$8	\$0		9/18/2017
ECSW	ECSW Steam Vault Repairs	Paliwal, Payal	Active	Construction	\$289,944	\$289,944	\$0	\$0	2020-08-31	6/16/2020
ECSW	ECW 4.110G Dean's Office	Wright, Carmen	Closed	Warranty	\$23,070	\$24,109	\$71	\$74	2020-01-06	3/25/2020
ECSW	Engineering Building	Paliwal, Payal	Active	Design	\$0	\$0	\$0	\$0	2018-07-06	6/9/2020
ECSW	Glassboards	Tisbe, Melody	Closed	Warranty	\$45,258	\$45,258	\$0	\$0	2019-09-11	3/23/2020
ECSW	High bay lab 1.460	Paliwal, Payal	Active	Construction	\$9,372	\$8,172	\$0	\$0	2020-06-24	6/29/2020
EP	Ceiling Concrete Repair	Argueta, Nicolas	Study	Pre-Design	\$0	\$0	\$0	\$0	2020-12-18	5/26/2020
EP	CEP New Boiler	McDowell, Kevin	Closed	Construction	\$500,000	\$423,053	\$0	\$0	2018-08-31	3/25/2020
EP	CEP Utility Yard Upgrade	McDowell, Kevin	Closed	Warranty	\$0	\$1,081,980	\$0	\$0	2014-11-15	2/27/2020
EP	New CEP Boiler	McDowell, Kevin	Closed	Warranty	\$450,000	\$423,053	\$0	\$0		3/25/2020
EP	Replace Cooling Towers 3 and 4 at the CEP	McDowell, Kevin	Closed	Warranty	\$0	\$0	\$0	\$0	2019-05-10	1/16/2020
EP	Science Bldg. Chiller	McDowell, Kevin	Closed	Warranty	\$800,000	\$794,380	\$0	\$0	2019-05-10	1/16/2020
FA	3.104 Graduate Studies Dean's Suite Furniture	Wright, Carmen	Closed	Warranty	\$21,000	\$27,681	\$56	\$74	2019-11-08	3/25/2020
FA	Conference Room	Tisbe, Melody	Closed	Warranty	\$19,500	\$18,627	\$77	\$73	2019-09-06	3/23/2020
FN	NS&M Dean's Suite Renovation	Tisbe, Melody	Active	Pricing	\$296,000	\$0	\$107	\$0	2020-11-30	6/29/2020
GR	GR 2nd Level Restroom Doors Addition	Paliwal, Payal	Closed	Warranty	\$22,000	\$22,000	\$220	\$220	2020-01-31	4/10/2020
GR	GR4th BBS Dean's Suite Renovation	Wright, Carmen	Closed	Warranty	\$499,325	\$493,711	\$166	\$165	2020-02-14	6/29/2020
GR	Meghan Swanson's Lab Renovation	Tisbe, Melody	Closed	Warranty	\$172,000	\$170,626	\$269	\$267	2019-08-02	3/23/2020
HSW	Housing Storage & Workshop	Hua, Hanh	Active	Construction	\$2,502,236	\$2,427,130	\$298	\$289	2020-01-31	1/16/2020
JO	Dean Kratz's Asian Studies Furn	Tisbe, Melody	Closed	Warranty	\$15,000	\$14,365	\$74	\$70	2020-04-06	6/29/2020
JO	Dean Kratz's Office Furniture	Tisbe, Melody	Closed	Warranty	\$18,000	\$17,221	\$71	\$68	2019-11-08	3/25/2020
JO	JO 3rd and 4th Floor Restroom Renovation	Hua, Hanh	Active	Design	\$0	\$0	\$0	\$0	2019-08-30	3/25/2020
JO	JO 3rd and 4th Floor Restroom Renovation	Hua, Hanh	On Hold	Design	\$0	\$0	\$0	\$0		3/25/2020
MC	2nd Floor Collab Furniture - Phase 3	Tisbe, Melody	Closed	Warranty	\$100,000	\$95,421	\$7	\$6	2018-12-18	3/23/2020
MC	3.304 Staff Lounge Furniture	Wright, Carmen	Closed	Warranty	\$29,500	\$29,389	\$49	\$49	2019-08-30	3/25/2020
MC	3.6 Collab Furniture	Tisbe, Melody	Closed	Warranty	\$80,000	\$79,140	\$31	\$30	2019-03-19	3/23/2020
MC	McDermott Suite Renovation	Wright, Carmen	On Hold	Design	\$6,550	\$4,305	\$2	\$1	2021-08-13	6/29/2020
NS	Northside Drainage Construction	Argueta, Nicolas	Active	Construction	\$0	\$0	\$0	\$0	2020-12-18	4/3/2020
PD	EH&S Relocation	Moore, Michael	Study	Concept	\$0	\$0	\$0	\$0		2/11/2020
PHY	Music Theory Classroom Relocate	Tisbe, Melody	Active	Design	\$0	\$0	\$0	\$0		5/29/2020
PS3	PS3 New TK Elevator	Paliwal, Payal	Active	Construction	\$728,826	\$714,306	\$0	\$0	2020-08-31	6/29/2020
PS3	PS3 Taco Bell Cantina Project	Paliwal, Payal	Active	Pricing	\$0	\$0	\$0	\$0		6/9/2020

Project Status Report  
as of  
July 1, 2020

PS3	Top Deck & Power	Kinnard, Kelly	Active	Concept	\$0	\$0	\$0	\$0		3/26/2020
RHSW	Stucco Remediation	Hua, Hanh	Active	Warranty	\$0	\$0	\$0	\$0	2020-08-06	4/28/2020
RL	Animal Research Offices Furniture	Tisbe, Melody	Closed	Warranty	\$34,150	\$34,150	\$56	\$56	2019-08-28	3/23/2020
ROC	Information Security Suite	Tisbe, Melody	On Hold	Concept	\$472,000	\$0	\$197	\$0		1/23/2017
ROC	Lift Telecom Ground Boxes	Argueta, Nicolas	Study	Pricing	\$0	\$0	\$0	\$0	2020-06-26	5/26/2020
ROC	Office Space Conversion 1.410	Rodriguez, Maria	Closed	Design	\$0	\$0	\$0	\$0		8/24/2018
ROC	VDC Office Build-out	Wright, Carmen	On Hold	Design	\$3,500	\$3,500	\$1	\$1		3/30/2020
ROC	VDC Suite Furniture & Paint	Tisbe, Melody	On Hold	Design	\$29,000	\$0	\$6	\$0		1/23/2017
ROW	ROC West Cleanroom Rennaker	McDowell, Kevin	On Hold	Design	\$0	\$0	\$0	\$0		6/2/2017
SCI	3.131B Dr. Lary Lab	Wright, Carmen	Active	Pricing	\$0	\$0	\$0	\$0	2020-08-31	6/29/2020
SCI	Outdoor Furniture	Tisbe, Melody	Active	Concept	\$0	\$0	\$0	\$0		4/13/2020
SCI	UTD support for new Science Building	Kinnard, Kelly	Active	Construction	\$400,000	\$0	\$0	\$0		8/24/2018
SLC	Chemistry Expansion Renovation	McDowell, Kevin	Active	Construction	\$0	\$0	\$0	\$0	2020-08-01	4/30/2020
SOM	11.201 Undergrad Study Lounge & Storage Area	Tisbe, Melody	Active	Concept	\$87,000	\$87,000	\$79	\$79		6/29/2020
SOM	JSOM DONOR WALL	Hua, Hanh	Closed	Warranty	\$25,000	\$25,000	\$50	\$50	2020-03-06	4/27/2020
SP2	UT System SP2 office space build-out	Paliwal, Payal	Active	Concept	\$0	\$0	\$0	\$0		5/29/2020
SPN	Office of Compliance Workstations	Wright, Carmen	On Hold	Pricing	\$0	\$0	\$0	\$0		9/23/2019
SSB	4.602 Conf Room VAV_TAB	Paliwal, Payal	Closed	Construction	\$960	\$960	\$0	\$0	2020-03-31	4/10/2020
SSB	Breezeway Enclosure	Hua, Hanh	Active	Design	\$0	\$0	\$0	\$0		4/27/2020
SSB	Career Center Renovation	Tisbe, Melody	On Hold	Design	\$0	\$0	\$0	\$0		5/19/2017
SSB	Office of Accessibility Renovation	Tisbe, Melody	On Hold	Concept	\$60,000	\$0	\$240	\$0		1/23/2017
SSB	SSB STAIR RENOVATION	Moore, Michael	Closed	Warranty	\$54,000	\$49,375	\$300	\$274	2020-03-27	5/28/2020
SU	2.400 Student Engagement Office Furniture	Wright, Carmen	Closed	Warranty	\$40,000	\$39,618	\$71	\$71	2019-10-21	3/25/2020
SU	E-Sports Arena	Hua, Hanh	Active	CloseOut	\$278,912	\$213,163	\$304	\$232	2018-08-20	3/25/2020
SU	Galaxy Room Furniture	Tisbe, Melody	On Hold	Design	\$81,207	\$0	\$41	\$0		3/21/2017
SU	PGP Rooms	Tisbe, Melody	On Hold	Design	\$35,000	\$0	\$0	\$0		3/21/2017
SU	Student Engagement 4th Floor Office Furniture	Tisbe, Melody	Closed	Warranty	\$31,092	\$31,092	\$62	\$62	2018-10-19	3/23/2020
SU	SU 1st Level IT Help Desk	Wright, Carmen	On Hold	Design	\$288,275	\$289,220	\$437	\$438	2020-08-14	6/29/2020
SU	SU Common Area Furniture	Tisbe, Melody	On Hold	Design	\$120,000	\$120,000	\$0	\$0	2017-12-31	3/21/2018
SUP	Condenser Water Pump Replacement	McDowell, Kevin	Active	Construction	\$575,000	\$497,143	\$0	\$0	2020-01-31	1/16/2020
UVHO	University Housing Village Office Furniture	Tisbe, Melody	Closed	Warranty	\$96,000	\$75,698	\$24	\$19	2019-05-28	3/23/2020
WATER TANK	Richardson Water Tower	Argueta, Nicolas	Active	Construction	\$0	\$0	\$0	\$0	2020-12-20	4/3/2020
WSTC	WindSTAR Suite Renovation	Tisbe, Melody	Active	Concept	\$685,000	\$0	\$162	\$0	2020-09-01	6/29/2020